FACILITIES PLANNING AND CONSTRUCTION

Capital Project Budget Analysis Fiscal Year 2010-2018

			_	BUD	GET		COST	VARIANCE A	VARIANCE I	В		
				Board				Actual/Projected less	Actual/Projected less		DOD.	
		Original Budget	Board Approved	Adjustment	Internal	Adjusted Budget	Actual/Projected	Board Approved (Over <mark>/-Under</mark>)	Adjusted Budget (Over/-Under)		BOR Adjustment	BUDGET ADJUSTMENTS
Project Name	Contract Type	(Proposed MP1)	A	В	Adjustment	C	D	(D -A)	(D -C)	% (Over/- <mark>Under</mark>)	Date	
Jones AT&T Stadium East Side Expansion	Construction Mgr @ Risk	\$62,000,000	\$25,000,000	\$9,630,000	\$245,000	\$34,875,000	\$33,481,504	\$8,481,504	-\$1,393,496	-1%		BOR Adjustment: MP1 Estimated Budget of \$25.0M was increased upon programming, design development pkg and CMR projected construction budget. Internal Adjustment: ClubCor donation, \$245k
Jones AT&T Stadium North EndZone Expansion	Construction Mgr @ Risk	"	\$6,000,000	39,030,000	3243,000	\$6,000,000	\$5,998,165	-\$1,835	-\$1,835		12/2003	projected construction budget. Internal Adjustment. Clubeof donation, \$245k
Jones AT&T Stadium NEZ Facilities	Construction Mgr @ Risk	п	\$1,300,000		\$22,000		\$1,109,951	-\$190,049	-\$212,049			Internal Adjustment: 1% Art remaining (addn funding given by donor, \$22k)
Art 3D Sculpture	Construction Mgr @ Risk	\$5,583,000	\$3,800,000			\$3,800,000	\$3,756,532	-\$43,468	-\$43,468	3 -1%		
NRHC North Addition	Competitive Sealed Proposal	N/A	\$1,833,000			\$1,833,000	\$1,700,210	-\$132,790	-\$132,790	-8%		
TT Baseball Park Improvements & Picnic Area	Competitive Sealed Proposal	\$5,000,000	\$5,000,000		\$350,990		\$5,332,424	\$332,424	-\$18,566			Internal Adjustment: Addn funding for coaches office and FFE/Picnic Area
Admin Abatement & Renovation	Construction Man O Biol	\$3,850,000	\$3,850,000		-\$1,800,000	\$2,050,000	\$1,964,579	-\$1,885,421	-\$85,421			Internal Adjustment: Reduction of \$1.8m (return to TTU)
Rawls College of Business Administration Experimental Sciences Build-Out	Construction Mgr @ Risk Construction Mgr @ Risk	\$70,000,000 \$15,000,000	\$70,000,000 \$15,000,000	-\$2,900,000	-\$6,000,000	\$64,000,000 \$12,100,000	\$61,885,415 \$8,237,520	-\$8,114,585 -\$6,762,480	-\$2,114,585 -\$3,862,480		02/2010	Internal Adjustment: \$4m reduction due to savings. Addn \$2.1m projected under budget BOR Adjustment: Project savings. Internal Adjustment: Board reduction of \$2.9m reallocated to Materials Rsrch Bldg
Kent R. Hance Campus Chapel	Competitive Sealed Proposal		\$3,000,000	\$464,447		\$3,464,447	\$3,461,032	\$461,032	-\$3,415			BOR Adjustment: Added Scope: audio/visual/data package, enhanced exterior lighting, automated carillon system,
Center for Pulse Power & Power Electronics	Construction Mgr @ Risk	\$3,000,000	\$1,500,000		-\$319,500	\$1,180,500	\$1,178,371	-\$321,629	-\$2,129	0%	_	campanario enhancements, four stone medallions, and the chapel's stained glass windows Internal Adjustment: Reduction of \$319.5k due to project savings.
Softball Team Facility	Construction Mgr @ Risk	\$3,000,000	\$3,000,000		\$227,200		\$3,183,279	\$183,279	-\$43,921			Internal Adjustment: Addn funding for water line & transfer from original improvement project.
Media and Communication	Construction Mgr @ Risk	\$25,000,000	\$25,000,000		\$199,183		\$24,498,447	-\$501,553	-\$700,736			Internal Adjustment: Addn funding for valve boxes/Ph2 of HVAC ren/AV retrofit/KTXT equipment.
Architecture Bldg Life Safety Upgrades	Construction Mgr @ Risk	\$7,400,000			\$247,661	\$7,647,661	\$6,233,542	-\$1,166,458	-\$1,414,119			Internal Adjustment: Addn funding for brick and joint repair.
Biological Sciences Bldg Life Safety Upgrades	Construction Mgr @ Risk	\$8,300,000	\$8,300,000			\$8,300,000	\$6,584,959	-\$1,715,041	-\$1,715,041	L -26%		
Rawls Golf Course Clubhouse and Team Facility	Competitive Sealed Proposal	\$3,700,000	\$3,700,000		\$213,016	\$3,913,016	\$3,902,436	\$202,436	-\$10,580	0%		Internal Adjustment: Addn funding for landscape enhancements/irrigation/golf bag drop.
Burkhart Center for Autism Education and Research	Competitive Sealed Proposal	\$10,000,000	\$10,600,000		\$26,400	\$10,626,400	\$10,042,304	-\$557,696	-\$584,096	-6%		Internal Adjustment: Addn funding to supplement electronic lock system.
PrinTech Building Renovation (HESS Relocation	Design Build	\$6,000,000	\$6,000,000	\$1,200,000	\$449,412	\$7,649,412	\$7,540,645	\$1,540,645	-\$108,767	7 -1%	12/2011	BOR Adjustment: finish-out 7,760 square feet of shell space as the final stage of the project and allow for full integration of the Department of Health, Exercise & Sports Sciences (HESS) to the former PrinTech Building. The scope includes offices for the faculty and staff, IT office, conference room, survey/analysis room, and support spaces. Internal Adjustment: Addn funding for dance integration/paving/Phase 3 furniture.
Talkington Res Hall & The Commons Facility	Design Build	\$65,000,000	\$45,000,000	\$2,000,000		\$47,000,000	\$46,892,790	\$1,892,790	-\$107,210	0%	05/2012	BOR Adjustment: cost increase will facilitate purchase and installation of the following items: two standalone 300 ton chillers; increase cost for IT/Data cabling and equipment; kitchen equipment and related infrastructure services; and contingency.
Petroleum Engineering and Research Building	Construction Mgr @ Risk	\$20,000,000	\$20,000,000	\$2,800,000	\$23,028	\$22,823,028	\$22,823,028	\$2,823,028	\$c) 0%		BOR Adjustment : increase will provide for (1) an enhanced AV System with high definition interactive video LCD wall panels along with digital signage in various places throughout the building; (2) structural change in the building's high-bay space that transforms the space into two individual floor spaces due to programming change, therefore adding 2,311 SF to the project; and (3) upgrade of the main entry/circulation flooring material. Internal Adjustment: Addn funding for enhanced A/V system & structural changes.
Admin Building-3rd Floor Interior Finish-Out	Competitive Sealed Proposal	N/A	\$2,400,000	\$350,197		\$2,750,197	\$2,745,599	\$345,599	-\$4,598	3 0%		System a structural changest
Gerald Myers Indoor Soccer Facility	Design Build	N/A	\$900,000	\$180,000	\$43,000	\$1,123,000	\$1,123,000	\$223,000	\$0	0%		BOR Adjustment: Full project funding request to construct a 37,756 gross square feet structure to enclose the existing practice field in order to create an indoor soccer facility. Internal Adjustment: Addn funding for additional scope and fire
	2 . 2	44,000,000	42.222.222		442.500	42.242.522	40.050.404	Å50.404	AFF 50.4	204		alarm system.
Creative Movement Studio TIEHH BSL-3 Lab	Design Build Competitive Sealed Proposal	\$4,000,000 N/A	\$2,200,000 \$2,400,000		\$12,500	\$2,212,500 \$2,400,000	\$2,268,184 \$2,030,475	\$68,184 -\$369,525	\$55,684 -\$369,525			Internal Adjustment: Addn funding to assist in cost of transformers.
Video Scoreboard Package	Competitive Sealed Proposal	\$7,500,000	. , ,			\$11,000,000	\$11,000,000	\$0 \$0	\$0 \$0			
Jones AT&T Stadium NEZ Colonnade & Infill Seating		\$5,000,000		\$350,000	\$51,078		\$5,395,347	\$395,347	-\$5,731	L 0%		BOR Adjustment: budget increase is due to undocumented underground water, storm sewer, and electrical lines which conflicted with the installation of footings for several of the columns. Internal Adjustment: Addn funding to fund fence & gate.
Research & Technology Park - Phase 1	Design Build	\$30,000,000	\$1,200,000	\$27,845,000		\$29,045,000	\$26,625,000	-\$2,420,000	-\$2,420,000			BOR Adjustment: Full project funding request to construct Phase One of the Park will establish the site infrastructure and a 2-story, approximately 41,000 gross square foot facility. The scope of work includes approximately a 120-seat auditorium off the main entry/lobby, collaboration lobby located on the second floor, conference rooms, researcher/staff offices, restrooms, support spaces, and mechanical/electrical service areas. The project will finish-out and provide Furniture, Fixtures & Equipment (FF&E) for all common spaces and for Activator Labs 1 & 2.
Human Sciences Life Safety Upgrade	Construction Mgr @ Risk	\$6,000,000	\$9,650,000			\$9,650,000	\$6,571,395	-\$3,078,605	-\$3,078,605			
Univ College Bldg (Bayer CropScience) Rsrch Facility Engineering & Materials Research Ctr Renovation		\$19,316,135 \$30,700,000	\$19,316,135 \$1,680,000	\$27,527,030		\$19,316,135 \$29,207,030	\$19,316,135 \$29,207,030	\$0	\$0	<i>y</i>		BOR Adjustment: 10/2014 - Increase planning budget (Phase I abatement & interior demolition). BOR Adjustment: 05/2015 - Full project funding Phase II project will renovate 73,649 SF within the building. The basement for the Joint User Materials Synthesis and Characterization laboratory; the first and second floors will be constructed as flexible research space along with associated offices for faculty and grad students, several meeting/conference rooms, one 50-seat lecture hall for distance education, as well as, upgraded classroom spaces. In addition, the project will provide accessible elevators and restrooms, new fire alarm & suppression systems; improved energy efficiency of the building through the replacement of the roofing system and exterior windows. Also, landscape enhancements and public art.
Bayer Plant Sciences	Construction Mgr @ Risk	\$13,600,000	\$13,600,000	\$740,000		\$14,340,000	\$14,340,000	\$740,000	\$0) 0%	12/2014	BOR Adjustment: budget increase will allow the west and north colonnade walkways to be re-instated within the construction contract. These components were previously value engineered out in order to stay within the \$13.6 million budget. Several factors have contributed to the overall increase of the construction project budget, such as, (1) delay in the construction start date due to the timing receipt of the gift funds; (2) change of the general contractor; (3) processing of the new Construction Manager at Risk contract; (4) construction cost escalation due to the 5 month delay associated with the change in general contractor; and (5) the overall drawn out project schedule of 3 years from inception (June 2011) to today.
Campus Beautification Phase I & II	Competitive Sealed Proposal	N/A	\$2,500,000	\$2,450,000	\$125,000	\$5,075,000	\$4,903,000	\$2,403,000	-\$172,000	-4%	08/2014	BOR Adjustment: Phase II scope of work will provide enhancements to Urbanovsky Park and the surrounding recreational fields by constructing a new jogging trail, new basketball and volleyball courts, pavilion, picnic area, seating, enhanced area lighting, and numerous plantings of trees, ornamental plantings, various landscaping materials, and a pond with an aeration fountain feature to create a more inviting environment within the park and recreational fields. Internal Adjustment: Addn funding for irrigation.
West Village	Design Build	\$50,000,000	\$50,000,000	\$4,800,000		\$54,800,000	\$54,366,988	\$4,366,988	-\$433,012	-1%	05/2013	BOR Adjustment: Budget increase due to summary of (i) increase the project's residential square footage from 185,000 GSF to 231,500 GSF; (ii) decrease the project's food service square footage from 15,000 GSF to 5,000 GSF.
Synthetic Turf Intramural Rec Fields	Competitive Sealed Proposal	\$5,785,000	\$5,785,000			\$5,785,000	\$5,211,353	-\$573,647	-\$573,647			to 251,500 GSF, (ii) decrease the project's 1000 service square rootage from 15,000 GSF to 5,000 GSF.
Synthetic Full Intramaral Nec Ficias	Competitive Sedicu Proposal	73,783,000	73,703,000			73,703,000	70,211,000	-5273,047	-75/5/04/	-11/0		

FACILITIES PLANNING AND CONSTRUCTION

Capital Project Budget Analysis Fiscal Year 2010-2018

			BUD	GET		COST	VARIANCE A	VARIAN	NCE B		
Project Name Contract Ty		Board Approved	Board Adjustment B	Internal Adjustment	Adjusted Budget	Actual/Projected	Actual/Projected less Board Approved (Over/-Under) (D -A)	Actual/Projected less Adjusted Budget (Over/-Under) (D -C)	% (Over/-Under)	BOR Adjustme Date	BUDGET ADJUSTMENTS
United Supermarkets Arena Renovation Design Build	\$4,300,00	0 \$4,300,000	\$1,281,624		\$5,581,624	\$5,581,624	\$1,281,624		\$0 0%	08/20	BOR Adjustment: (1) additional scope request includes renovation of the Men, Women, and Volleyball coaches' offices and suites and full redesign and renovation of the main west front entry lobby, gathering space, and former retail space; (2) expanded scope for the project includes renovation of the north and south event level corridors, along with interior finishes and graphic upgrades to the practice gym; and (3) expanded scope for the project covers the new branding graphic package and associated electrical and interior finishes for the west entry lobby.
Rawls College of Business Administration Addition Construction Mgr (Risk \$15,000,00	0 \$15,000,000	\$874,782		\$15,874,782	\$15,874,782	\$874,782		\$0 0%	02/2	installation of Chick-fil-A proprietary FF&E items.
Jones AT&T Stadium NEZ Building Renovation Construction Mgr (Risk \$3,750,00	0 \$3,750,000	\$900,000		\$4,650,000	\$4,650,000	\$900,000		\$0 0%	12/2	BOR Adjustment: budget increase covers the following expanded scope: (1) the change from "approximately 200 new premium seats" to approximately 56 new premium outdoor loge suites with seating for 224 spectators; (2) change from a catering/warming kitchen to a food prep club kitchen; (3) roof replacement; and (4) new air handling units.
Jones AT&T Stadium Renovation - SE 1st Floor Construction Mgr (Risk \$1,650,00	0 \$1,650,000	\$868,066		\$2,518,066	\$2,518,066	\$868,066		\$0 0%	08/2	BOR Adjustment: expanded project scope entails renovation of the former Red Raider Locker Room retail store on the north end of the building's first floor. The 4,547 square feet space will be renovated to provide administrative and staff offices, conference rooms, and support spaces to house various members of the Athletic groups for Institutional Development, Red Raider Club, and Athletic Administration. Internal Adjustment: increase to add NE corner renovation.
Petroleum Engineering Bldg Renovation Phase I Construction Mgr (Risk \$5,000,00	0 \$5,000,000	\$4,859,000		\$9,859,000	\$9,859,000	\$4,859,000		\$0 0%	02/20 08/2	BOR Adjustment: (1) budget increase covers the following expanded scope for 20,480 GSF: (1) renovation of three spaces to create industrial labs with new lighting, refinished interior surfaces, door modifications and installation of one overhead coiling door, along with ceiling electrical power drops as required; (2) renovate room 109 to host the CadCam Computer Lab with a raised floor; (3) minor demolition required to create a conference room; (4) remaining existing offices to receive new finishes along with new ceiling and lighting; (5) two existing classrooms require replacement of the egress doors to meet code; (6) existing tiered classroom #121 to receive new paint, ceiling and lighting; (7) existing student lounge to be finished out to match student lounge on second floor; (8) existing restrooms to be made accessible and renovated; (9) various doors will be replaced; and (10) corridors to receive new finishes, ceilings, and lighting; and (11) distance education capabilities and equipment installation in several classrooms. (2) budget increase covers the expanded scope to include renovation of an additional 3,237 square feet in the building, and modification to a lab within the previously approved scope. The project will (1) renovate Rooms 118A and 118B for the Advanced Manufacturing Teaching Lab; (2) renovate Room 119 into a study room; and (3) convert Lab #111 from the previously approved dry lab to a wet lab function.
Museum Life Safety Upgr & Air Mgmt Replacement Construction Mgr (Risk \$6,000,00	0 \$7,650,000			\$7,650,000	\$7,650,000	\$0		\$0 0%		
Experimental Sciences Building II Construction Mgr	Risk \$77,000,00	0 \$2,217,364	\$74,782,636		\$77,000,000	\$77,000,000	\$0		\$0 0%	08/2	D16 BOR Adjustment: Full project funding
Talkington College of Visual & Performing Arts - Maedgen Theatre Addition Construction Mgr (\$23,000,000	\$23,000,000	\$0		\$0 0%		
Jones AT&T Sports Performance Center Construction Mgr		0 \$2,160,330	\$45,839,670		\$48,000,000	\$48,000,000	\$0		\$0 0%	12/2	D15 BOR Adjustment: Full project funding
New Honors Residence Hall Design Build Lengs ATS T South End Zone Facility Construction May	\$30,000,00 Risk \$80,000,00				\$29,900,000	\$29,900,000	\$0		\$0 0%		
Jones AT&T South End Zone Facility Basketball Practice Facility Construction Mgr (Construction Mgr (0 \$650,000 0 \$0			\$650,000 \$750,000	\$650,000 \$750,000	\$750,000		\$0 0% \$0 0%		
Athletic Dining Facility Construction Mgr (\$220,000			\$220,000	\$750,000	\$750,000		\$0 0%		
Football Training Facility Renovation Construction Mgr (\$250,000			\$250,000	\$250,000	\$0		\$0 0%		
TOTAL - TTU		5 \$488,661,829	\$206,842,452	-\$5,884,032		\$670,814,112	\$6,157,947	-\$19,556	7.0		

FACILITIES PLANNING AND CONSTRUCTION

Capital Project Budget Analysis Fiscal Year 2010-2018

			_	BUD	GET		COST	VARIANCE A	VARIANCE B			
				Doord				Actual/Projected less	Actual/Projected less			
		0:: 15 1 :	Poord Approved	Board	Internal	Adjusted Budget	Actual/Drojected	Board Approved	Adjusted Budget		BOR	BUDGET ADJUSTMENTS
		Original Budget	Board Approved	Adjustment	Adjustment	Adjusted Budget	Actual/Projected	(Over/-Under)	(Over/-Under)		Adjustment	555 GET 715755111115
Project Name	Contract Type	(Proposed MP1)	A	D		C		(D -A)	(D -C) % (Over/	/-under)	Date	
Т												
System Office Building	Construction Mgr @ Risk	\$27,500,000	\$27,500,000			\$27,500,000	\$27,500,000	\$0	\$0	0%		
U System office Ballating	construction ring. @ riisk	Ψ27,300,000	φ27,300,000			<i>\$21,300,000</i>	<i>\$27,300,000</i>	ţ.	Ψŏ	0,0		
S												
TOTAL - System		27,500,000	\$27,500,000	\$0	\$0	\$27,500,000	\$27,500,000	\$0	\$0	0%		
			_	5								
				Board				Actual/Projected less	Actual/Projected less		200	
		Original Budget	Board Approved	Adjustment	Internal	Adjusted Budget	Actual/Projected	Board Approved (Over/ <mark>-Unde</mark> r)	Adjusted Budget (Over/- <mark>Unde</mark> r)		BOR	BUDGET ADJUSTMENTS
		Original Budget	A	Aujustinent D	Adjustment	Aujusteu Duuget	Actual/Tojecteu	(D -A)	(D -C) % (Over/-		Adjustment Date	
Project Name	Contract Type	(Proposed MP1)	A	ь		¢6 500 000	¢6.250.650			7-Officer)	Date	
F. Marie Hall SimLife Center HSC 4C Cancer Research Labs	Construction Mgr @ Risk Construction Mgr @ Risk	\$6,500,000 \$3,200,000			\$313,338	\$6,500,000 \$3,513,338	\$6,350,659 \$3,504,108	-\$149,341 \$304,108	-\$149,341 -\$9,230	-2% 0%		Internal Adjustment: Addn funding to meet GMP.
Abilene School of Nursing	Construction Mgr @ KISK	\$12,000,000	\$3,200,000		3313,338	\$3,513,338	\$3,504,108	\$304,108 \$0	-\$9,230 \$0	0%		meental Augustinente Audum tahating to meet olvin .
Abilene School of Pharmacy Lab Addition		\$3,000,000	\$12,000,000			\$3,000,000	\$3,000,000	\$0	\$0	0%		
H Larry Combest Health & Wellness Expansion	Competitive Sealed Proposal					\$5,108,500	\$4,985,911	-\$122,589	-\$122,589	-2%		
Abilene Public Health Facility	Competitive Sealed Proposal	\$14,250,000	\$15,000,000			\$15,000,000	\$15,000,000	\$0	\$0	0%		
Panhandle Clinical Simulation Center	Construction Mgr @ Risk	\$9,750,000	\$279,805	\$9,470,195		\$9,750,000	\$9,750,000	\$0	\$0	0%	05/2016	BOR Adjustment: Full project funding.
Permian Basin Academic Facility	Construction Mgr @ Risk	\$22,300,000	\$552,665	\$21,747,335		\$22,300,000	\$22,300,000	\$0	\$0	0%	08/2016	BOR Adjustment: Full project funding.
												BOR Adjustment: 10/2016, Full project funding. 10/2017, Scope increase to add 2,300 GSF expansion to the Fifth Floor of
Lubbock Ed, Rsrch & Technology + West Expansi	on Construction Mgr @ Risk	\$83,700,000	\$2,403,613	\$88,971,387		\$91,375,000	\$91,375,000	\$5,475,000	\$0	0%	10/2016,	the west expansion project, a 12,500 GSF Classroom/Academic Event Center, and reinstatement of other value
,		. , ,				. , ,	. , ,	. , ,	·		10/2017	engineering items (roofing system membrane,lobby ceiling.
TOTAL - HSC		159,808,500	\$48,044,583	\$120,188,917	\$313,338	\$168,546,838	\$168,265,678	\$5,507,178	-\$281,160	-1%		
						_		VARIANCE A				
				RIII	CET		COST	VARIANCEA	\/ADIANCE D			
			1	BUD	GLI		COST		VARIANCE B			
			1	Board			C031	Actual/Projected less Board Approved	Actual/Projected less Adjusted Budget		BOR	
		Original Budget	Board Approved		Internal	Adjusted Budget	Actual/Projected	Actual/Projected less	Actual/Projected less		BOR Adjustment	BUDGET ADJUSTMENTS
Project Name	Contract Type	Original Budget (Proposed MP1)	Board Approved	Board		Adjusted Budget		Actual/Projected less Board Approved	Actual/Projected less Adjusted Budget		50.0	BUDGET ADJUSTMENTS
Project Name E El Paso School of Nursing	Contract Type Construction Mgr @ Risk	(Proposed MP1)	A	Board Adjustment B	Internal	С	Actual/Projected D	Actual/Projected less Board Approved (Over/-Under) (D -A)	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-		Adjustment Date	
El Paso School of Nursing	Construction Mgr @ Risk	(Proposed MP1) \$14,500,000	A \$11,000,000	Board Adjustment B \$3,500,000	Internal	C \$14,500,000	Actual/Projected D \$13,572,256	Actual/Projected less Board Approved (Over <mark>/-Under</mark>)	Actual/Projected less Adjusted Budget (Over/-Under)		Adjustment Date	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF.
E El Paso School of Nursing P Medical Sciences Building II		(Proposed MP1) \$14,500,000 \$84,400,000	\$11,000,000 \$2,412,064	Board Adjustment B \$3,500,000 \$81,987,936	Internal Adjustment	\$14,500,000 \$84,400,000	Actual/Projected D \$13,572,256 \$84,400,000	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$927,744		Adjustment Date	
El Paso School of Nursing	Construction Mgr @ Risk	(Proposed MP1) \$14,500,000	\$11,000,000 \$2,412,064	Board Adjustment B \$3,500,000	Internal	C \$14,500,000	Actual/Projected D \$13,572,256	Actual/Projected less Board Approved (Over/-Under) (D -A)	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-	/-Under) -7% 0%	Adjustment Date	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF.
E El Paso School of Nursing P Medical Sciences Building II	Construction Mgr @ Risk	(Proposed MP1) \$14,500,000 \$84,400,000	\$11,000,000 \$2,412,064	Board Adjustment B \$3,500,000 \$81,987,936	Internal Adjustment \$0	\$14,500,000 \$84,400,000	Actual/Projected D \$13,572,256 \$84,400,000	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$927,744	/-Under) -7% 0%	Adjustment Date	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF.
E El Paso School of Nursing P Medical Sciences Building II	Construction Mgr @ Risk	(Proposed MP1) \$14,500,000 \$84,400,000	\$11,000,000 \$2,412,064	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936	Internal Adjustment \$0	\$14,500,000 \$84,400,000	Actual/Projected D \$13,572,256 \$84,400,000 1 \$97,972,256	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$2,572,256 VARIANCE A Actual/Projected less	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$927,744 \$0 -\$927,744 VARIANCE B Actual/Projected less	/-Under) -7% 0%	Adjustment Date 02/2013 12/2016	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF.
E El Paso School of Nursing P Medical Sciences Building II	Construction Mgr @ Risk	(Proposed MP1) \$14,500,000 \$84,400,000 98,900,000	\$11,000,000 \$2,412,064 \$13,412,064	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUDG	Internal Adjustment \$0	\$14,500,000 \$84,400,000 \$98,900,000	Actual/Projected D \$13,572,256 \$84,400,000 \$97,972,256 COST	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$927,744 \$0 -\$927,744 VARIANCE B Actual/Projected less Adjusted Budget	/-Under) -7% 0% -3%	Adjustment Date 02/2013 12/2016	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding
E El Paso School of Nursing P Medical Sciences Building II TOTAL - El Paso	Construction Mgr @ Risk	(Proposed MP1) \$14,500,000 \$84,400,000 98,900,000 Original Budget	\$11,000,000 \$2,412,064	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936	Internal Adjustment \$0	\$14,500,000 \$84,400,000	Actual/Projected D \$13,572,256 \$84,400,000 1 \$97,972,256	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under)	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$927,744 \$0 -\$927,744 VARIANCE B Actual/Projected less Adjusted Budget (Over/-Under)	/-Under) -7% 0% -3%	Adjustment Date 02/2013 12/2016 BOR Adjustment	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF.
E El Paso School of Nursing P Medical Sciences Building II	Construction Mgr @ Risk	(Proposed MP1) \$14,500,000 \$84,400,000 98,900,000	A \$11,000,000 \$2,412,064 \$13,412,064 Board Approved	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUDG	Internal Adjustment \$0 GET	\$14,500,000 \$84,400,000 \$98,900,000 Adjusted Budget	Actual/Projected D \$13,572,256 \$84,400,000 \$97,972,256 COST Actual/Projected D	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$927,744 \$0 -\$927,744 VARIANCE B Actual/Projected less Adjusted Budget	/-Under) -7% 0% -3%	Adjustment Date 02/2013 12/2016	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding
E El Paso School of Nursing P Medical Sciences Building II TOTAL - El Paso Project Name Porter Henderson Library IT Commons Reno	Construction Mgr @ Risk Construction Mgr @ Risk	(Proposed MP1) \$14,500,000 \$84,400,000 98,900,000 Original Budget (Proposed MP1) \$4,380,000	A \$11,000,000 \$2,412,064 \$13,412,064 Board Approved A \$4,380,000	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUDG	Internal Adjustment \$0 GET	\$14,500,000 \$84,400,000 \$98,900,000 Adjusted Budget C \$4,380,000	Actual/Projected D \$13,572,256 \$84,400,000 \$97,972,256 COST Actual/Projected D \$3,870,681	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A) -\$509,319	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$927,744 \$0 -\$927,744 VARIANCE B Actual/Projected less Adjusted Budget (Over/-Under)	/-Under) -7% 0% -3%	Adjustment Date 02/2013 12/2016 BOR Adjustment	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding
E El Paso School of Nursing P Medical Sciences Building II TOTAL - El Paso Project Name Porter Henderson Library IT Commons Reno Rec/Wellness/CHP Expansion	Construction Mgr @ Risk Construction Mgr @ Risk	(Proposed MP1) \$14,500,000 \$84,400,000 98,900,000 Original Budget (Proposed MP1) \$4,380,000 \$7,000,000	A \$11,000,000 \$2,412,064 \$13,412,064 Board Approved A \$4,380,000 \$7,000,000	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUDG	Internal Adjustment \$0 GET Internal Adjustment	\$14,500,000 \$84,400,000 \$98,900,000 Adjusted Budget C \$4,380,000 \$7,000,000	Actual/Projected D \$13,572,256 \$84,400,000 \$97,972,256 COST Actual/Projected D \$3,870,681 \$6,932,280	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A) -\$509,319 -\$67,720	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$927,744 \$0 -\$927,744 VARIANCE B Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$509,319 -\$67,720	/-Under) -7% 0% -3% /-Under)	Adjustment Date 02/2013 12/2016 BOR Adjustment Date	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding BUDGET ADJUSTMENTS
E El Paso School of Nursing P Medical Sciences Building II TOTAL - El Paso Project Name Porter Henderson Library IT Commons Reno Rec/Wellness/CHP Expansion Plaza Verde Res Hall	Construction Mgr @ Risk Construction Mgr @ Risk	(Proposed MP1) \$14,500,000 \$84,400,000 98,900,000 Original Budget (Proposed MP1) \$4,380,000	A \$11,000,000 \$2,412,064 \$13,412,064 Board Approved A \$4,380,000 \$7,000,000 \$35,000,000	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUDO Board Adjustment B	Internal Adjustment \$0 GET	\$14,500,000 \$84,400,000 \$98,900,000 Adjusted Budget C \$4,380,000	Actual/Projected D \$13,572,256 \$84,400,000 \$97,972,256 COST Actual/Projected D \$3,870,681	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A) -\$509,319	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$927,744 \$0 -\$927,744 VARIANCE B Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$509,319 -\$67,720 -\$1,299,135	/-Under) -7% 0% -3% /-Under) -13%	Adjustment Date 02/2013 12/2016 BOR Adjustment Date	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding BUDGET ADJUSTMENTS Internal Adjustment: Reduction due to savings/audit findings
Porter Henderson Library IT Commons Reno Rec/Wellness/CHP Expansion Plaza Verde Res Hall Concho Hall	Construction Mgr @ Risk Construction Mgr @ Risk Contract Type	(Proposed MP1) \$14,500,000 \$84,400,000 98,900,000 Original Budget (Proposed MP1) \$4,380,000 \$7,000,000 \$35,000,000	A \$11,000,000 \$2,412,064 \$13,412,064 Board Approved A \$4,380,000 \$7,000,000 \$35,000,000 \$2,500,000	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUDG	Internal Adjustment \$0 GET Internal Adjustment	C \$14,500,000 \$84,400,000 \$98,900,000 \$98,900,000 C \$4,380,000 \$7,000,000 \$32,000,000 \$0	Actual/Projected D \$13,572,256 \$84,400,000 \$97,972,256 COST Actual/Projected D \$3,870,681 \$6,932,280 \$30,700,865 \$0	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A) -\$509,319 -\$67,720	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$927,744 \$0 -\$927,744 VARIANCE B Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$509,319 -\$67,720 -\$1,299,135 \$0	/-Under) -7% 0% -3% /-Under) -13%	Adjustment Date 02/2013 12/2016 BOR Adjustment Date	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding BUDGET ADJUSTMENTS
E El Paso School of Nursing P Medical Sciences Building II TOTAL - El Paso Project Name Porter Henderson Library IT Commons Reno Rec/Wellness/CHP Expansion Plaza Verde Res Hall	Construction Mgr @ Risk Construction Mgr @ Risk	(Proposed MP1) \$14,500,000 \$84,400,000 98,900,000 Original Budget (Proposed MP1) \$4,380,000 \$7,000,000	A \$11,000,000 \$2,412,064 \$13,412,064 Board Approved A \$4,380,000 \$7,000,000 \$35,000,000	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUDO Board Adjustment B	Internal Adjustment \$0 GET Internal Adjustment	\$14,500,000 \$84,400,000 \$98,900,000 Adjusted Budget C \$4,380,000 \$7,000,000	Actual/Projected D \$13,572,256 \$84,400,000 \$97,972,256 COST Actual/Projected D \$3,870,681 \$6,932,280	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A) -\$509,319 -\$67,720	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$927,744 \$0 -\$927,744 VARIANCE B Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$509,319 -\$67,720 -\$1,299,135	/-Under) -7% 0% -3% /-Under) -13%	Adjustment Date 02/2013 12/2016 BOR Adjustment Date 05/2013	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding BUDGET ADJUSTMENTS Internal Adjustment: Reduction due to savings/audit findings BOR Adjustment: Project cancelled. Internal Adjustment: Project cancelled
Porter Henderson Library IT Commons Reno Rec/Wellness/CHP Expansion Plaza Verde Res Hall Concho Hall	Construction Mgr @ Risk Construction Mgr @ Risk Contract Type	(Proposed MP1) \$14,500,000 \$84,400,000 98,900,000 Original Budget (Proposed MP1) \$4,380,000 \$7,000,000 \$35,000,000	A \$11,000,000 \$2,412,064 \$13,412,064 Board Approved A \$4,380,000 \$7,000,000 \$35,000,000 \$2,500,000	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUDO Board Adjustment B	Internal Adjustment \$0 GET Internal Adjustment	C \$14,500,000 \$84,400,000 \$98,900,000 \$98,900,000 C \$4,380,000 \$7,000,000 \$32,000,000 \$0	Actual/Projected D \$13,572,256 \$84,400,000 \$97,972,256 COST Actual/Projected D \$3,870,681 \$6,932,280 \$30,700,865 \$0	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A) -\$509,319 -\$67,720	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$927,744 \$0 -\$927,744 VARIANCE B Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$509,319 -\$67,720 -\$1,299,135 \$0	/-Under) -7% 0% -3% /-Under) -13%	Adjustment Date 02/2013 12/2016 BOR Adjustment Date 05/2013	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding BUDGET ADJUSTMENTS Internal Adjustment: Reduction due to savings/audit findings BOR Adjustment: Project cancelled. Internal Adjustment: Project cancelled BOR Adjustment: 08/2016, Expand scope to cover modifications to the window design, enhance ADA access, and provide
Porter Henderson Library IT Commons Reno Rec/Wellness/CHP Expansion Plaza Verde Res Hall Concho Hall	Construction Mgr @ Risk Construction Mgr @ Risk Contract Type	(Proposed MP1) \$14,500,000 \$84,400,000 98,900,000 Original Budget (Proposed MP1) \$4,380,000 \$7,000,000 \$35,000,000	A \$11,000,000 \$2,412,064 \$13,412,064 Board Approved A \$4,380,000 \$7,000,000 \$35,000,000 \$2,500,000 \$4,000,000	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUDO Board Adjustment B	Internal Adjustment \$0 GET Internal Adjustment	C \$14,500,000 \$84,400,000 \$98,900,000 \$98,900,000 \$4,380,000 \$7,000,000 \$32,000,000 \$0 \$4,000,000	Actual/Projected D \$13,572,256 \$84,400,000 \$97,972,256 COST Actual/Projected D \$3,870,681 \$6,932,280 \$30,700,865 \$0	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A) -\$509,319 -\$67,720 -\$4,299,135 \$0 \$0	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$927,744 \$0 -\$927,744 VARIANCE B Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$509,319 -\$67,720 -\$1,299,135 \$0	/-Under) -7% 0% -3% /-Under) -13%	Adjustment Date 02/2013 12/2016 BOR Adjustment Date 05/2013	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding BUDGET ADJUSTMENTS Internal Adjustment: Reduction due to savings/audit findings BOR Adjustment: Project cancelled. Internal Adjustment: Project cancelled BOR Adjustment: 08/2016, Expand scope to cover modifications to the window design, enhance ADA access, and provide additional elevator stops. 02/2017, Expand scope to provide full brick façade to roof, relocation of the building pad 4' to the
Porter Henderson Library IT Commons Reno Rec/Wellness/CHP Expansion Plaza Verde Res Hall Concho Hall Hunter Strain Eng Lab Addition	Construction Mgr @ Risk Construction Mgr @ Risk Contract Type Construction Mgr @ Risk	(Proposed MP1) \$14,500,000 \$84,400,000 98,900,000 Original Budget (Proposed MP1) \$4,380,000 \$7,000,000 \$35,000,000 N/A \$4,000,000	A \$11,000,000 \$2,412,064 \$13,412,064 Board Approved A \$4,380,000 \$7,000,000 \$35,000,000 \$2,500,000 \$4,000,000	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUD Board Adjustment B -\$2,500,000	Internal Adjustment \$0 GET Internal Adjustment	C \$14,500,000 \$84,400,000 \$98,900,000 \$98,900,000 C \$4,380,000 \$7,000,000 \$32,000,000 \$0	Actual/Projected D \$13,572,256 \$84,400,000 \$97,972,256 COST Actual/Projected D \$3,870,681 \$6,932,280 \$30,700,865 \$0 \$4,000,000	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A) -\$509,319 -\$67,720	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$927,744 \$0 -\$927,744 VARIANCE B Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$509,319 -\$67,720 -\$1,299,135 \$0 \$0	/-Under) -7% 0% -3% /-Under) -13%	BOR Adjustment Date 02/2013 12/2016 BOR Adjustment Date 05/2013 08/2016, 02/2017	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding BUDGET ADJUSTMENTS Internal Adjustment: Reduction due to savings/audit findings BOR Adjustment: Project cancelled. Internal Adjustment: Project cancelled BOR Adjustment: 08/2016, Expand scope to cover modifications to the window design, enhance ADA access, and provide additional elevator stops. 02/2017, Expand scope to provide full brick façade to roof, relocation of the building pad 4' to the west, three-story emergency stair structure for egress purposes, increased elevator size and capacity for emergency
Porter Henderson Library IT Commons Reno Rec/Wellness/CHP Expansion Plaza Verde Res Hall Concho Hall Hunter Strain Eng Lab Addition LeGrand Football Stadium Press Box	Construction Mgr @ Risk Construction Mgr @ Risk Contract Type Construction Mgr @ Risk Construction Mgr @ Risk	(Proposed MP1) \$14,500,000 \$84,400,000 98,900,000 Original Budget (Proposed MP1) \$4,380,000 \$7,000,000 \$35,000,000 \$4,000,000 \$33,000,000	A \$11,000,000 \$2,412,064 \$13,412,064 Board Approved A \$4,380,000 \$7,000,000 \$35,000,000 \$2,500,000 \$4,000,000 \$3,000,000	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUD Board Adjustment B -\$2,500,000	Internal Adjustment \$0 GET Internal Adjustment	C \$14,500,000 \$84,400,000 \$98,900,000 \$98,900,000 \$4,380,000 \$7,000,000 \$32,000,000 \$0 \$4,000,000 \$3,976,000	Actual/Projected D \$13,572,256 \$84,400,000 \$97,972,256 COST Actual/Projected D \$3,870,681 \$6,932,280 \$30,700,865 \$0 \$4,000,000 \$3,976,000	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A) -\$509,319 -\$67,720 -\$4,299,135 \$0 \$0	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$927,744 \$0 -\$927,744 VARIANCE B Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$509,319 -\$67,720 -\$1,299,135 \$0 \$0	/-Under) -7% 0% -3% /-Under) -13%	BOR Adjustment Date 02/2013 12/2016 BOR Adjustment Date 05/2013 08/2016, 02/2017	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding BUDGET ADJUSTMENTS BUDGET ADJUSTMENTS Internal Adjustment: Reduction due to savings/audit findings BOR Adjustment: Project cancelled. Internal Adjustment: Project cancelled BOR Adjustment: 08/2016, Expand scope to cover modifications to the window design, enhance ADA access, and provide additional elevator stops. 02/2017, Expand scope to provide full brick façade to roof, relocation of the building pad 4' to the
Porter Henderson Library IT Commons Reno Rec/Wellness/CHP Expansion Plaza Verde Res Hall Concho Hall Hunter Strain Eng Lab Addition LeGrand Football Stadium Press Box Centennial Village Phase II	Construction Mgr @ Risk Construction Mgr @ Risk Contract Type Construction Mgr @ Risk Construction Mgr @ Risk Design Build	(Proposed MP1) \$14,500,000 \$84,400,000 98,900,000 Original Budget (Proposed MP1) \$4,380,000 \$7,000,000 \$35,000,000 \$4,000,000 \$33,000,000 \$12,700,000	A \$11,000,000 \$2,412,064 \$13,412,064 Board Approved A \$4,380,000 \$7,000,000 \$35,000,000 \$2,500,000 \$4,000,000 \$3,000,000 \$14,500,000	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUD Board Adjustment B -\$2,500,000	Internal Adjustment \$0 GET Internal Adjustment	\$14,500,000 \$84,400,000 \$98,900,000 \$98,900,000 \$4,380,000 \$7,000,000 \$32,000,000 \$4,000,000 \$3,976,000 \$14,500,000	Actual/Projected D \$13,572,256 \$84,400,000 \$97,972,256 COST Actual/Projected D \$3,870,681 \$6,932,280 \$30,700,865 \$0 \$4,000,000 \$3,976,000 \$14,500,000	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A) -\$509,319 -\$67,720 -\$4,299,135 \$0 \$0	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$927,744 \$0 -\$927,744 VARIANCE B Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$509,319 -\$67,720 -\$1,299,135 \$0 \$0	/-Under) -7% 0% -3% /-Under) -13%	Adjustment Date 02/2013 12/2016 BOR Adjustment Date 05/2013 08/2016, 02/2017	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding BUDGET ADJUSTMENTS Internal Adjustment: Reduction due to savings/audit findings BOR Adjustment: Project cancelled. Internal Adjustment: Project cancelled BOR Adjustment: 08/2016, Expand scope to cover modifications to the window design, enhance ADA access, and provide additional elevator stops. 02/2017, Expand scope to provide full brick façade to roof, relocation of the building pad 4' to the west, three-story emergency stair structure for egress purposes, increased elevator size and capacity for emergency responders, and additional design professional costs for associated changes.
Project Name Porter Henderson Library IT Commons Reno Rec/Wellness/CHP Expansion Plaza Verde Res Hall Concho Hall Hunter Strain Eng Lab Addition LeGrand Football Stadium Press Box	Construction Mgr @ Risk Construction Mgr @ Risk Contract Type Construction Mgr @ Risk Construction Mgr @ Risk	(Proposed MP1) \$14,500,000 \$84,400,000 98,900,000 Original Budget (Proposed MP1) \$4,380,000 \$7,000,000 \$35,000,000 \$4,000,000 \$12,700,000 \$26,360,000	A \$11,000,000 \$2,412,064 \$13,412,064 Board Approved A \$4,380,000 \$7,000,000 \$35,000,000 \$4,000,000 \$3,000,000 \$14,500,000 \$797,195	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUDO Board Adjustment B -\$2,500,000 \$976,000	Internal Adjustment \$0 GET Internal Adjustment -\$3,000,000	C \$14,500,000 \$84,400,000 \$98,900,000 \$98,900,000 Adjusted Budget C \$4,380,000 \$7,000,000 \$32,000,000 \$0 \$4,000,000 \$3,976,000 \$14,500,000 \$26,360,000	Actual/Projected D \$13,572,256 \$84,400,000 \$97,972,256 COST Actual/Projected D \$3,870,681 \$6,932,280 \$30,700,865 \$0 \$4,000,000 \$3,976,000 \$14,500,000 \$26,360,000	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A) -\$509,319 -\$67,720 -\$4,299,135 \$0 \$0 \$976,000	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$927,744 \$0 -\$927,744 VARIANCE B Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$509,319 -\$67,720 -\$1,299,135 \$0 \$0 \$0 \$0	/-Under) -7% 0% -3% /-Under) -13% -1% -4% 0% 0% 0% 0%	Adjustment Date 02/2013 12/2016 BOR Adjustment Date 05/2013 08/2016, 02/2017	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding BUDGET ADJUSTMENTS Internal Adjustment: Reduction due to savings/audit findings BOR Adjustment: Project cancelled. Internal Adjustment: Project cancelled BOR Adjustment: 08/2016, Expand scope to cover modifications to the window design, enhance ADA access, and provide additional elevator stops. 02/2017, Expand scope to provide full brick façade to roof, relocation of the building pad 4' to the west, three-story emergency stair structure for egress purposes, increased elevator size and capacity for emergency
Project Name Porter Henderson Library IT Commons Reno Rec/Wellness/CHP Expansion Plaza Verde Res Hall Concho Hall Hunter Strain Eng Lab Addition LeGrand Football Stadium Press Box Centennial Village Phase II	Construction Mgr @ Risk Construction Mgr @ Risk Contract Type Construction Mgr @ Risk Construction Mgr @ Risk Design Build	(Proposed MP1) \$14,500,000 \$84,400,000 98,900,000 Original Budget (Proposed MP1) \$4,380,000 \$7,000,000 \$35,000,000 \$4,000,000 \$33,000,000 \$12,700,000	A \$11,000,000 \$2,412,064 \$13,412,064 Board Approved A \$4,380,000 \$7,000,000 \$35,000,000 \$4,000,000 \$3,000,000 \$14,500,000 \$797,195	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUDO Board Adjustment B -\$2,500,000 \$976,000	Internal Adjustment \$0 GET Internal Adjustment	\$14,500,000 \$84,400,000 \$98,900,000 \$98,900,000 \$4,380,000 \$7,000,000 \$32,000,000 \$4,000,000 \$3,976,000 \$14,500,000	Actual/Projected D \$13,572,256 \$84,400,000 \$97,972,256 COST Actual/Projected D \$3,870,681 \$6,932,280 \$30,700,865 \$0 \$4,000,000 \$3,976,000 \$14,500,000	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A) -\$509,319 -\$67,720 -\$4,299,135 \$0 \$0	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$927,744 \$0 -\$927,744 VARIANCE B Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$509,319 -\$67,720 -\$1,299,135 \$0 \$0 \$0	/-Under) -7% 0% -3% /-Under) -13%	Adjustment Date 02/2013 12/2016 BOR Adjustment Date 05/2013 08/2016, 02/2017	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding BUDGET ADJUSTMENTS Internal Adjustment: Reduction due to savings/audit findings BOR Adjustment: Project cancelled. Internal Adjustment: Project cancelled BOR Adjustment: 08/2016, Expand scope to cover modifications to the window design, enhance ADA access, and provide additional elevator stops. 02/2017, Expand scope to provide full brick façade to roof, relocation of the building pad 4' to the west, three-story emergency stair structure for egress purposes, increased elevator size and capacity for emergency responders, and additional design professional costs for associated changes.
Project Name Porter Henderson Library IT Commons Reno Rec/Wellness/CHP Expansion Plaza Verde Res Hall Concho Hall Hunter Strain Eng Lab Addition LeGrand Football Stadium Press Box Centennial Village Phase II	Construction Mgr @ Risk Construction Mgr @ Risk Contract Type Construction Mgr @ Risk Construction Mgr @ Risk Design Build	(Proposed MP1) \$14,500,000 \$84,400,000 98,900,000 Original Budget (Proposed MP1) \$4,380,000 \$7,000,000 \$35,000,000 \$4,000,000 \$12,700,000 \$26,360,000	A \$11,000,000 \$2,412,064 \$13,412,064 Board Approved A \$4,380,000 \$7,000,000 \$35,000,000 \$4,000,000 \$3,000,000 \$14,500,000 \$797,195	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUDO Board Adjustment B -\$2,500,000 \$976,000	Internal Adjustment \$0 GET Internal Adjustment -\$3,000,000	C \$14,500,000 \$84,400,000 \$98,900,000 \$98,900,000 Adjusted Budget C \$4,380,000 \$7,000,000 \$32,000,000 \$0 \$4,000,000 \$3,976,000 \$14,500,000 \$26,360,000	Actual/Projected D \$13,572,256 \$84,400,000 \$97,972,256 COST Actual/Projected D \$3,870,681 \$6,932,280 \$30,700,865 \$0 \$4,000,000 \$3,976,000 \$14,500,000 \$26,360,000	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A) -\$509,319 -\$67,720 -\$4,299,135 \$0 \$0 \$976,000	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$927,744 \$0 -\$927,744 VARIANCE B Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$509,319 -\$67,720 -\$1,299,135 \$0 \$0 \$0 \$0 -\$1,876,174	/-Under) -7% 0% -3% /-Under) -13% -1% -4% 0% 0% 0% 0%	Adjustment Date 02/2013 12/2016 BOR Adjustment Date 05/2013 08/2016, 02/2017	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding BUDGET ADJUSTMENTS Internal Adjustment: Reduction due to savings/audit findings BOR Adjustment: Project cancelled. Internal Adjustment: Project cancelled BOR Adjustment: 08/2016, Expand scope to cover modifications to the window design, enhance ADA access, and provide additional elevator stops. 02/2017, Expand scope to provide full brick façade to roof, relocation of the building pad 4' to the west, three-story emergency stair structure for egress purposes, increased elevator size and capacity for emergency responders, and additional design professional costs for associated changes.
Project Name Porter Henderson Library IT Commons Reno Rec/Wellness/CHP Expansion Plaza Verde Res Hall Concho Hall Hunter Strain Eng Lab Addition LeGrand Football Stadium Press Box Centennial Village Phase II	Construction Mgr @ Risk Construction Mgr @ Risk Contract Type Construction Mgr @ Risk Construction Mgr @ Risk Design Build	(Proposed MP1) \$14,500,000 \$84,400,000 98,900,000 Original Budget (Proposed MP1) \$4,380,000 \$7,000,000 \$35,000,000 \$4,000,000 \$12,700,000 \$26,360,000 92,440,000	A \$11,000,000 \$2,412,064 \$13,412,064 Board Approved A \$4,380,000 \$7,000,000 \$35,000,000 \$4,000,000 \$3,000,000 \$14,500,000 \$797,195	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUD Board Adjustment B -\$2,500,000 \$976,000	Internal Adjustment \$0 GET Internal Adjustment -\$3,000,000	\$14,500,000 \$84,400,000 \$98,900,000 \$98,900,000 \$4,380,000 \$7,000,000 \$32,000,000 \$4,000,000 \$3,976,000 \$14,500,000 \$26,360,000 \$92,216,000	Actual/Projected D \$13,572,256 \$84,400,000 \$97,972,256 COST Actual/Projected D \$3,870,681 \$6,932,280 \$30,700,865 \$0 \$4,000,000 \$3,976,000 \$14,500,000 \$26,360,000	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A) -\$509,319 -\$67,720 -\$4,299,135 \$0 \$0 \$976,000	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$927,744 \$0 -\$927,744 VARIANCE B Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/\$509,319 -\$67,720 -\$1,299,135 \$0 \$0 \$0 \$0 -\$1,876,174	/-Under) -7% 0% -3% /-Under) -13% -1% -4% 0% 0% 0% 0%	Adjustment Date 02/2013 12/2016 BOR Adjustment Date 05/2013 08/2016, 02/2017	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding BUDGET ADJUSTMENTS Internal Adjustment: Reduction due to savings/audit findings BOR Adjustment: Project cancelled. Internal Adjustment: Project cancelled BOR Adjustment: 08/2016, Expand scope to cover modifications to the window design, enhance ADA access, and provide additional elevator stops. 02/2017, Expand scope to provide full brick façade to roof, relocation of the building pad 4' to the west, three-story emergency stair structure for egress purposes, increased elevator size and capacity for emergency responders, and additional design professional costs for associated changes.

Variance based on initial full project funding

Project Status:

In Construction

Complete - Project Closed/Project Under Warranty