FACILITIES PLANNING AND CONSTRUCTION

Capital Project Budget Analysis Fiscal Year 2010-2018

			BUDGET			COST	VARIANCE A VARIANCE E		В			
								Actual/Projected less	Actual/Projected less			
				Board	Internal			Board Approved	Adjusted Budget		BOR	BUDGET ADJUSTMENTS
		Original Budget	Board Approved	Adjustment	Adjustment	Adjusted Budget	Actual/Projected	(Over/-Under)	(Over/-Under)		Adjustment	BODGET ADJUSTMENTS
Project Name	Contract Type	(Proposed MP1)	Α	В		C	D	(D -A)	(D -C)	% (Over/- <mark>Under</mark>)	Date	
longs ATOT Stadium Fact Side Expansion	Construction Mar @ Bisk	¢62,000,000	¢3E 000 000	\$9,630,000	\$245,000	¢24.97F.000	¢22.491.F04	Ć9 491 F04	¢1 202 406	40/		projected construction budget. Internal Adjustment: ClubCor donation, \$245k
Jones AT&T Stadium East Side Expansion Jones AT&T Stadium North EndZone Expansion	Construction Mgr @ Risk Construction Mgr @ Risk	\$62,000,000	\$25,000,000 \$6,000,000	\$9,630,000	\$245,000	\$34,875,000 \$6,000,000	\$33,481,504 \$5,998,165	\$8,481,504 -\$1,835	-\$1,393,496 -\$1,835		12/2009	projected construction budget. Internal Adjustment: Clubcor donation, \$245k
Jones AT&T Stadium NOTH Endzone Expansion Jones AT&T Stadium NEZ Facilities	Construction Mgr @ Risk	"	\$1,300,000		\$22,000	\$1,322,000	\$1,109,951	-\$190,049	-\$212,049			Internal Adjustment: 1% Art remaining (addn funding given by donor, \$22k)
Art 3D Sculpture	Construction Mgr @ Risk	\$5,583,000	\$3,800,000		722,000	\$3,800,000	\$3,756,532	-\$43,468	-\$43,468			The man majoriment: 1707 it the manning (additionally given by action) 922ky
NRHC North Addition	Competitive Sealed Proposal	N/A	\$1,833,000	·		\$1,833,000	\$1,700,210	-\$132,790	-\$132,790			
TT Baseball Park Improvements & Picnic Area	Competitive Sealed Proposal	\$5,000,000	\$5,000,000		\$350,990	\$5,350,990	\$5,332,424	\$332,424	-\$18,566			Internal Adjustment: Addn funding for coaches office and FFE/Picnic Area
Admin Abatement & Renovation		\$3,850,000	\$3,850,000		-\$1,800,000	\$2,050,000	\$1,964,579	-\$1,885,421	-\$85,421	4%		Internal Adjustment: Reduction of \$1.8m (return to TTU)
Rawls College of Business Administration	Construction Mgr @ Risk	\$70,000,000	\$70,000,000		-\$6,000,000	\$64,000,000	\$61,885,415	-\$8,114,585	-\$2,114,585	-3%		Internal Adjustment: \$4m reduction due to savings. Addn \$2.1m projected under budget
Experimental Sciences Build-Out	Construction Mgr @ Risk	\$15,000,000	\$15,000,000	-\$2,900,000		\$12,100,000	\$8,237,520	-\$6,762,480	-\$3,862,480	-47%	02/2010	BOR Adjustment: Project savings. Internal Adjustment: Board reduction of \$2.9m reallocated to Materials Rsrch Bldg
Kent R. Hance Campus Chapel	Competitive Sealed Proposal		\$3,000,000	\$464,447		\$3,464,447	\$3,461,032	\$461,032	-\$3,415	0%	03/2012	BOR Adjustment: Added Scope: audio/visual/data package, enhanced exterior lighting, automated carillon system,
· · ·		\$3,000,000		<u> </u>							03/2012	campanario enhancements, four stone medallions, and the chapel's stained glass windows
Center for Pulse Power & Power Electronics	Construction Mgr @ Risk	N/A	\$1,500,000		-\$319,500	\$1,180,500	\$1,178,371	-\$321,629	-\$2,129			Internal Adjustment: Reduction of \$319.5k due to project savings.
Softball Team Facility	Construction Mgr @ Risk	\$3,000,000	\$3,000,000		\$227,200	\$3,227,200	\$3,183,279	\$183,279	-\$43,921			Internal Adjustment: Addn funding for water line & transfer from original improvement project.
Media and Communication	Construction Mgr @ Risk	\$25,000,000	\$25,000,000		\$199,183	\$25,199,183	\$24,498,447	-\$501,553	-\$700,736			Internal Adjustment: Addn funding for valve boxes/Ph2 of HVAC ren/AV retrofit/KTXT equipment.
Architecture Bldg Life Safety Upgrades	Construction Mgr @ Risk	\$7,400,000	\$7,400,000		\$247,661	\$7,647,661	\$6,233,542	-\$1,166,458	-\$1,414,119			Internal Adjustment: Addn funding for brick and joint repair.
Biological Sciences Bldg Life Safety Upgrades Rawls Golf Course Clubhouse and Team Facility	Construction Mgr @ Risk	\$8,300,000 \$3,700,000	\$8,300,000 \$3,700,000		\$213,016	\$8,300,000 \$3,913,016	\$6,584,959 \$3,902,436	-\$1,715,041 \$202,436	-\$1,715,041 -\$10,580			Internal Adjustment: Addn funding for landscape enhancements/irrigation/golf bag drop.
Burkhart Center for Autism Education and Research	Competitive Sealed Proposal	\$10,000,000	\$3,700,000		\$213,016	\$3,913,016	\$3,902,436	\$202,436 -\$557,696	-\$10,580 -\$584,096			Internal Adjustment: Addn funding for landscape eminancements/irrigation/gon bag drop. Internal Adjustment: Addn funding to supplement electronic lock system.
Burkhart Center for Autism Education and Research	Competitive Sealed Froposal	\$10,000,000	\$10,000,000		320,400	\$10,020,400	\$10,042,304	-\$337,090	-5364,030	-0/6		BOR Adjustment: Addit full all good supplement electronic lock system. BOR Adjustment: finish-out 7,760 square feet of shell space as the final stage of the project and allow for full integration of
												the Department of Health, Exercise & Sports Sciences (HESS) to the former PrinTech Ruilding. The scope includes offices for
PrinTech Building Renovation (HESS Relocation	Design Build	\$6,000,000	\$6,000,000	\$1,200,000	\$449,412	\$7,649,412	\$7,540,645	\$1,540,645	-\$108,767	-1%	12/2011	the faculty and staff, IT office, conference room, survey/analysis room, and support spaces. Internal Adjustment : Addn
												funding for dance integration/paving/Phase 3 furniture.
												ROR Adjustment: cost increase will facilitate nurchase and installation of the following items: two standalone 300 ton
Talkington Res Hall & The Commons Facility	Design Build	\$65,000,000	\$45,000,000	\$2,000,000		\$47,000,000	\$46,892,790	\$1,892,790	-\$107,210	0%	05/2012	chillers; increase cost for IT/Data cabling and equipment; kitchen equipment and related infrastructure services; and
												BOR Adjustment: increase will provide for (1) an enhanced AV System with high definition interactive video LCD wall panels
												along with digital signage in various places throughout the building; (2) structural change in the building's high-bay space
Petroleum Engineering and Research Building	Construction Mgr @ Risk	\$20,000,000	\$20,000,000	\$2,800,000	\$23,028	\$22,823,028	\$22,823,028	\$2,823,028	\$0	0%	12/2012	that transforms the space into two individual floor spaces due to programming change, therefore adding 2,311 SF to the
												project; and (3) upgrade of the main entry/circulation flooring material. Internal Adjustment: Addn funding for enhanced
												A/V system & structural changes.
Admin Building-3rd Floor Interior Finish-Out	Competitive Sealed Proposal	N/A	\$2,400,000	\$350,197		\$2,750,197	\$2,745,599	\$345,599	-\$4,598	0%		
						4	4	4				BOR Adjustment: Full project funding request to construct a 37,756 gross square feet structure to enclose the existing
Gerald Myers Indoor Soccer Facility	Design Build	N/A	\$900,000	\$180,000	\$43,000	\$1,123,000	\$1,123,000	\$223,000	\$0	0%	05/2012	practice field in order to create an indoor soccer facility. Internal Adjustment: Addn funding for additional scope and fire
Creative Movement Studio	Design Duild	\$4,000,000	\$2,200,000		\$12,500	ć2 242 F00	\$2,268,184	\$68,184	ĆEE COA	20/		alarm system. Internal Adjustment: Addn funding to assist in cost of transformers.
TIEHH BSL-3 Lab	Design Build Competitive Sealed Proposal	\$4,000,000 N/Δ	\$2,200,000		\$12,500	\$2,212,500 \$2,400,000	\$2,030,475	-\$369.525	\$55,684 -\$369,525			internal Adjustifient. Addit funding to assist in cost of transformers.
Video Scoreboard Package	Competitive Sealed Proposal	\$7,500,000	\$11,000,000			\$11,000,000	\$11,000,000	\$0	\$0			
					4==					22/	27/2212	BOR Adjustment: budget increase is due to undocumented underground water, storm sewer, and electrical lines which
Jones AT&T Stadium NEZ Colonnade & Infill Seating	Design Build	\$5,000,000	\$5,000,000	\$350,000	\$51,078	\$5,401,078	\$5,395,347	\$395,347	-\$5,731	. 0%	05/2013	conflicted with the installation of footings for several of the columns. Internal Adjustment: Addn funding to fund fence &
												BOR Adjustment: Full project funding request to construct Phase One of the Park will establish the site infrastructure and
												a 2-story, approximately 41,000 gross square foot facility. The scope of work includes approximately a 120-seat
Research & Technology Park - Phase 1	Design Build	\$30,000,000	\$1,200,000	\$27,845,000		\$29,045,000	\$26,625,000	-\$2,420,000	-\$2,420,000	-9%	12/2013	auditorium off the main entry/lobby, collaboration lobby located on the second floor, conference rooms,
												researcher/staff offices, restrooms, support spaces, and mechanical/electrical service areas. The project will finish-out
												and provide Furniture, Fixtures & Equipment (FF&E) for all common spaces and for Activator Labs 1 & 2.
Human Sciences Life Safety Upgrade	Construction Mgr @ Risk	\$6,000,000	\$9,650,000			\$9,650,000	\$6,571,395	-\$3,078,605	-\$3,078,605			
Univ College Bldg (Bayer CropScience) Rsrch Facility	Construction Mgr @ Risk	\$19,316,135	\$19,316,135			\$19,316,135	\$19,316,135	\$0	\$0	0%		DOD Adicatorants 10/2014 Increase planning budget (Phase Labetament 9 interior describion)
												BOR Adjustment: 10/2014 - Increase planning budget (Phase I abatement & interior demolition).
												BOR Adjustment: 05/2015 - Full project funding Phase II project will renovate 73,649 SF within the building. The basement for the Joint User Materials Synthesis and Characterization laboratory; the first and second floors will be
Engineering & Materials Research Ctr Renovation	Design Build	\$30,700,000	\$1,680,000	\$27,527,030		\$29,207,030	\$29,207,030	¢n.	\$n	0%	10/2014,	constructed as flexible research space along with associated offices for faculty and grad students, several
Engineering & Waterials Research Cir Renovation	Design Bullu	\$30,700,000	\$1,080,000	327,327,030		\$29,207,030	\$29,207,030	30	30	076	05/2015	meeting/conference rooms, one 50-seat lecture hall for distance education, as well as, upgraded classroom spaces. In
												addition, the project will provide accessible elevators and restrooms, new fire alarm & suppression systems; improved
												energy efficiency of the building through the replacement of the roofing system and exterior windows. Also, landscape
												BOR Adjustment: budget increase will allow the west and north colonnade walkways to be re-instated within the
												construction contract. These components were previously value engineered out in order to stay within the \$13.6 million
D 81 + 6 :	6	642 600 000	642 600 000	¢740.000		Ć4 4 2 40 000	64.4.2.40.000	ά 7 40 000	40	00/	42/2044	budget. Several factors have contributed to the overall increase of the construction project budget, such as, (1) delay in the
Bayer Plant Sciences	Construction Mgr @ Risk	\$13,600,000	\$13,600,000	\$740,000		\$14,340,000	\$14,340,000	\$740,000	\$0	0%	12/2014	construction start date due to the timing receipt of the gift funds; (2) change of the general contractor; (3) processing of the
												new Construction Manager at Risk contract; (4) construction cost escalation due to the 5 month delay associated with the
												change in general contractor; and (5) the overall drawn out project schedule of 3 years from inception (June 2011) to today.
												BOR Adjustment: Phase II scope of work will provide enhancements to Urbanovsky Park and the surrounding recreational
												fields by constructing a new jogging trail, new basketball and volleyball courts, pavilion, picnic area, seating, enhanced area
Campus Beautification Phase I & II	Competitive Sealed Proposal	N/A	\$2,500,000	\$2,450,000	\$125,000	\$5,075,000	\$4,903,000	\$2,403,000	-\$172,000	-4%	08/2014	lighting, and numerous plantings of trees, ornamental plantings, various landscaping materials, and a pond with an aeration
												fountain feature to create a more inviting environment within the park and recreational fields. Internal Adjustment: Addn
												funding for irrigation.
West Village	Design Build	\$50,000,000	\$50,000,000	\$4,800,000		\$54,800,000	\$54,366,988	\$4,366,988	-\$433,012	-1%	05/2013	BOR Adjustment: Budget increase due to summary of (i) increase the project's residential square footage from 185,000 GSF to 231,500 GSF; (ii) decrease the project's food service square footage from 15,000 GSF to 5,000 GSF.
Synthetic Turf Intramural Rec Fields	Competitive Sealed Proposal	\$5,785,000	\$5,785,000			\$5,785,000	\$5,211,353	-\$573,647	-\$573,647	-11%		
-/	zzp.zatato seated i roposat	+3,703,000	+5,705,000			+3,7,03,000	+0,211,333	Ç373,047		11/0		

FACILITIES PLANNING AND CONSTRUCTION

Capital Project Budget Analysis Fiscal Year 2010-2018

	•		BUDGET				COST	VARIANCE A	VARIANCE B		
Project Name	Contract Type	Original Budget (Proposed MP1)	Board Approved A	Board Adjustment B	Internal Adjustment	Adjusted Budget	Actual/Projected	Actual/Projected less Board Approved (Over/-Under) (D -A)	Actual/Projected less Adjusted Budget (Over/-Under) (D -C)	% (Over/- <mark>Under</mark>)	BOR Adjustment Date BUDGET ADJUSTMENTS
	Design Build	\$4,300,000	\$4,300,000	\$1,281,624		\$5,581,624	\$5,581,624	\$1,281,624		\$0 0%	BOR Adjustment: (1) additional scope request includes renovation of the Men, Women, and Volleyball coaches' offices and 12/2014, suites and full redesign and renovation of the main west front entry lobby, gathering space, and former retail space; (2) expanded scope for the project includes renovation of the north and south event level corridors, along with interior finishes and graphic upgrades to the practice gym; and (3) expanded scope for the project covers the new branding graphic package and associated electrical and interior finishes for the west entry lobby.
Rawls College of Business Administration Addition	Construction Mgr @ Risk	\$15,000,000	\$15,000,000	\$874,782		\$15,874,782	\$15,874,782	\$874,782		\$0 0%	BOR Adjustment: budget increase covers the following expanded scope for the finish-out of a 1,686 SF lease space for Chick-fil-A in accordance with the terms of the lease: (1) additional professional fee for the design of the space; (2) interior finish-out of the space including surface materials, lighting, millwork, plumbing, cabinets, freezers, etc.; and (3) purchase and installation of Chick-fil-A proprietary FF&E items.
Jones AT&T Stadium NEZ Building Renovation	Construction Mgr @ Risk	\$3,750,000	\$3,750,000	\$900,000		\$4,650,000	\$4,650,000	\$900,000		\$0 0%	BOR Adjustment: budget increase covers the following expanded scope: (1) the change from "approximately 200 new 12/2015 premium seats" to approximately 56 new premium outdoor loge suites with seating for 224 spectators; (2) change from a catering/warming kitchen to a food prep club kitchen; (3) roof replacement; and (4) new air handling units.
Jones AT&T Stadium Renovation - SE 1st Floor	Construction Mgr @ Risk	\$1,650,000	\$1,650,000	\$868,066		\$2,518,066	\$2,518,066	\$868,066		\$0 0%	BOR Adjustment: expanded project scope entails renovation of the former Red Raider Locker Room retail store on the north end of the building's first floor. The 4,547 square feet space will be renovated to provide administrative and staff offices, conference rooms, and support spaces to house various members of the Athletic groups for Institutional Development, Red Raider Club, and Athletic Administration. Internal Adjustment: increase to add NE corner renovation.
Petroleum Engineering Bldg Renovation Phase I	Construction Mgr @ Risk	\$5,000,000	\$5,000,000	\$4,859,000		\$9,859,000	\$9,859,000	\$4,859,000		\$0 0%	BOR Adjustment: (1) budget increase covers the following expanded scope for 20,480 GSF: (1) renovation of three spaces to create industrial labs with new lighting, refinished interior surfaces, door modifications and installation of one overhead coiling door, along with ceiling electrical power drops as required; (2) renovate room 109 to host the CadCam Computer Lab with a raised floor; (3) minor demolition required to create a conference room; (4) remaining existing offices to receive new finishes along with new ceiling and lighting; (5) two existing classrooms require replacement of the egress doors to meet code; (6) existing tiered classroom #121 to receive new paint, ceiling and lighting; (7) existing student lounge to be finished out to match student lounge on second floor; (8) existing restrooms to be made accessible and renovated; (9) various doors will be replaced; and (10) corridors to receive new finishes, ceilings, and lighting; and (11) distance education capabilities and equipment installation in several classrooms. (2) budget increase covers the expanded scope to include renovation of an additional 3,237 square feet in the building, and modification to a lab within the previously approved scope. The project will (1) renovate Rooms 118A and 118B for the Advanced Manufacturing Teaching Lab; (2) renovate Room 119 into a study room; and (3) convert Lab #111 from the previously approved dry lab to a wet lab function.
Museum Life Safety Upgr & Air Mgmt Replacement		\$6,000,000	+ 1 / 5 5 / 5 5 5			\$7,650,000	\$7,650,000	\$0		\$0 0%	
	Construction Mgr @ Risk	\$77,000,000	\$2,217,364	\$74,782,636		\$77,000,000	\$77,000,000	\$0		\$0 0%	08/2016 BOR Adjustment: Full project funding
Maedgen Theatre Addition	Construction Mgr @ Risk	\$24,700,000				\$23,000,000	\$23,000,000	\$0		\$0 0%	
	Construction Mgr @ Risk	\$45,000,000	\$2,160,330	\$45,839,670		\$48,000,000	\$48,000,000	\$0		\$0 0%	12/2015 BOR Adjustment: Full project funding
	Design Build	\$30,000,000	\$29,900,000			\$29,900,000	\$29,900,000	\$0		\$0 0%	
,	Construction Mgr @ Risk	\$80,000,000	\$650,000	¢4 277 070		\$650,000	\$650,000	\$0		\$0 0%	06/2018 BOR Adjustment: Amend design professional agreement to complete stage 2 services.
·	Construction Mgr @ Risk Construction Mgr @ Risk	\$23,500,000 \$7,000,000	\$750,000 \$220,000	\$1,377,970 \$4,970		\$2,127,970 \$224,970	\$2,127,970 \$224,970	\$0		\$0 0% \$0 0%	03/2018 BOR Adjustment: Amend design professional agreement to complete stage 2 services. 03/2018 BOR Adjustment: Award a Construction Mgr @ Risk contract
	Construction Mgr @ Risk	\$3,612,389	\$250,000	54,570		\$250,000	\$250,000	\$0		\$0 0%	03/2010 DON Adjustificiti. Award a construction rigi @ hisk contract
	CSP CSP		\$1,500,000	\$1,028,513		\$2,528,513	\$2,528,513	\$1,028,513		\$0 0%	01/2018 BOR Adjustment: Threshold from minor to major project as construction bids exceeded the minor project, <\$2m, threshold.
	Construction Mgr @ Risk	N/A	\$242,300	7 - 7 - 1 - 2 - 7 - 7 - 7 - 7 - 7 - 7 - 7 - 7 - 7		\$242,300	\$242,300	\$0		\$0 0%	
	Construction Mgr @ Risk	\$24,800,000	\$975,000			\$975,000	\$975,000	\$0		\$0 0%	
Jones AT&T Stadium-East Side Finish-Out	Construction Mgr @ Risk	\$8,000,000	\$364,892			\$364,892	\$364,892	\$0		\$0 0%	
TOTAL - TTU		844,046,524	\$492,494,021	\$209,253,905	-\$5,884,032	\$695,863,894	\$676,307,757	\$6,436,460	-\$19,556	5,137 -5%	

FACILITIES PLANNING AND CONSTRUCTION

Capital Project Budget Analysis Fiscal Year 2010-2018

			_	BUD	GET		COST	VARIANCE A	VARIANCE B		
				Board				Actual/Projected less Board Approved	Actual/Projected less Adjusted Budget	BOR	
		Original Budget	Board Approved	Adjustment	Internal Adjustment	Adjusted Budget	Actual/Projected	(Over <mark>/-Unde</mark> r)	(Over/-Under)	Adjustmer	BUDGET ADJUSTMENTS
Project Name	Contract Type	(Proposed MP1)	A	В	Aujustment	C	D	(D -A)	(D -C) % (Over/-Unde	1 1 -	
Т	7,70							, ,			
T											
System Office Building	Construction Mgr @ Risk	\$27,500,000	\$27,500,000			\$27,500,000	\$27,500,000	\$0	\$0	9%	
c											
TOTAL - System		27,500,000	\$27,500,000	\$0	\$0	\$27,500,000	\$27,500,000	\$0	\$0 0	%	
TOTAL - System		27,300,000	727,300,000	70	70	<i>\$21,300,000</i>	\$27,500,000	90	30 0	70	
								Actual/Projected less	Actual/Projected less	_	
				Board	Internal			Board Approved	Actual/Projected less Adjusted Budget	BOR	
		Original Budget	Board Approved	Adjustment	Adjustment	Adjusted Budget	Actual/Projected	(Over <mark>/-Unde</mark> r)	(Over/-Under)	Adjustmer	BUDGET ADJUSTMENTS
Project Name	Contract Type	(Proposed MP1)	A	В	Aujustillelit	C	D	(D -A)	(D -C) % (Over/-Unde		
F. Marie Hall SimLife Center	Construction Mgr @ Risk	\$6,500,000	\$6,500,000			\$6,500,000	\$6,350,659	-\$149,341	-\$149,341 -2	2%	
HSC 4C Cancer Research Labs	Construction Mgr @ Risk	\$3,200,000	\$3,200,000		\$313,338	. ,	\$3,504,108	\$304,108	. ,	0%	Internal Adjustment: Addn funding to meet GMP.
Abilene School of Nursing		\$12,000,000	\$12,000,000			\$12,000,000	\$12,000,000	\$0	7.5	0%	
Abilene School of Pharmacy Lab Addition	Commentation Control Durant and	\$3,000,000	\$3,000,000			\$3,000,000	\$3,000,000	\$0	Ψ°	0%	
Larry Combest Health & Wellness Expansion Abilene Public Health Facility	Competitive Sealed Proposal Competitive Sealed Proposal	\$5,108,500 \$14,250,000	\$5,108,500 \$15,000,000			\$5,108,500 \$15,000,000	\$4,985,911 \$15,000,000	-\$122,589 \$0	-\$122,589 -2 \$0	2% 0%	
Panhandle Clinical Simulation Center	Construction Mgr @ Risk	\$9,750,000	\$279,805	\$9,470,195		\$9,750,000	\$9,750,000	\$0	\$0		16 BOR Adjustment: Full project funding.
C Permian Basin Academic Facility	Construction Mgr @ Risk	\$22,300,000	\$552,665	\$21,747,335		\$22,300,000	\$22,300,000	\$0	\$0		16 BOR Adjustment: Full project funding.
										40/204	BOR Adjustment: 10/2016, Full project funding. 10/2017, Scope increase to add 2,300 GSF expansion to the Fifth Floor of
Lubbock Ed, Rsrch & Technology + West Expai	nsion Construction Mgr @ Risk	\$83,700,000	\$2,403,613	\$88,971,387		\$91,375,000	\$91,375,000	\$5,475,000	\$0	10/201	the west expansion project, a 12,500 GSF Classroom/Academic Event Center, and reinstatement of other value
										10/20	engineering items (roofing system membrane,lobby ceiling.
TOTAL - HSC		159,808,500	\$48,044,583	\$120,188,917	\$313,338	\$168,546,838	\$168,265,678	\$5,507,178	-\$281,160 -1	%	
_											
			=	BUD	GET		COST	VARIANCE A	VARIANCE B		
				Board				Actual/Projected less Board Approved	Actual/Projected less Adjusted Budget	BOR	
		Original Budget	Board Approved	Adjustment	Internal	Adjusted Budget	Actual/Projected	(Over/-Under)	(Over/-Under)	Adjustmer	BUDGET ADJUSTMENTS
Project Name	Contract Type	(Proposed MP1)	Δ	R	Adjustment	C	D	(D -A)	(D -C) % (Over/-Unde		
			¢11,000,000	¢3 500 000			¢42 F72 2FC				13 BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF.
El Paso School of Nursing	Construction Mgr @ Risk	\$14,500,000	\$11,000,000	\$3,500,000		\$14,500,000	\$13,572,256	\$2,572,256	-\$927,744 -7		
Medical Sciences Building II	Construction Mgr @ Risk	\$84,400,000	\$2,412,064	\$81,987,936		\$84,400,000	\$84,400,000	. \$0	\$0	12/20	16 BOR Adjustment: Full project funding
School of Dentistry Feasibility Study	Construction Mgr @ Risk	\$74,000,000	\$300,000			\$300,000	\$300,000	\$0	\$0	0%	
TOTAL - El Paso		172,900,000	\$13,712,064	\$85,487,936	\$0	\$99,200,000	\$98,272,256	\$2,572,256	-\$927,744 -2	%	
				BUD	GET		COST	VARIANCE A	VARIANCE B		
				Board				Actual/Projected less Board Approved	Actual/Projected less Adjusted Budget	BOR	
		Original Budget	Board Approved	Adjustment	Internal	Adjusted Budget	Actual/Projected	(Over/-Under)	(Over/-Under)	Adjustmer	BUDGET ADJUSTMENTS
Project Name	Contract Type	(Proposed MP1)	Δ	R	Adjustment	C	D.	(D -A)	(D -C) % (Over/-Unde		
Porter Henderson Library IT Commons Reno	contract Type	\$4,380,000	\$4,380,000	_		\$4,380,000	\$3,870,681	-\$509,319	-\$509,319 -13	%	
Rec/Wellness/CHP Expansion		\$7,000,000	\$7,000,000			\$7,000,000	\$6,932,280	-\$67,720		.%	
Plaza Verde Res Hall		\$35,000,000	\$35,000,000		-\$3,000,000		\$30,700,865	-\$4,299,135	-\$1,299,135	1%	Internal Adjustment: Reduction due to savings/audit findings
Concho Hall		N/A	\$2,500,000	-\$2,500,000	12,22,230	\$0	\$0	\$0		05/20:	13 BOR Adjustment: Project cancelled. Internal Adjustment: Project cancelled
A Hunter Strain Eng Lab Addition	Construction Mgr @ Risk	\$4,000,000	\$4,000,000			\$4,000,000	\$4,000,000	\$0)%	
											additional elevator stops 02/2017. Expand scope to cover mounications to the window design, enhance ADA access, and provide
S				¢076 000		\$3,976,000	\$3,976,000	\$976,000	\$0	08/201	additional elevator stops. 02/2017, Expand scope to provide full brick façade to roof, relocation of the building pad 4' to the
LeGrand Football Stadium Press Box	Construction Mgr @ Risk	\$3,000.000	\$3,000.000	\$976.000		\$5,976,000	75,570.000			02/20	
LeGrand Football Stadium Press Box	Construction Mgr @ Risk	\$3,000,000	\$3,000,000	\$976,000		\$5,976,000	43,570,000	11 1/11		02/20	west, three-story emergency stair structure for egress purposes, increased elevator size and capacity for emergency
<u> </u>				\$976,000				\$0	\$0		responders, and additional design professional costs for associated changes.
Centennial Village Phase II	Design Build	\$12,700,000	\$14,500,000			\$14,500,000	\$14,500,000	\$0 \$0	\$0 (c)	0%	responders, and additional design professional costs for associated changes.
Centennial Village Phase II College of Health & Human Services	Design Build Construction Mgr @ Risk	\$12,700,000 \$26,360,000		\$976,000		\$14,500,000 \$26,360,000	\$14,500,000 \$26,360,000	\$0 \$0 \$0	\$0	0%	responders, and additional design professional costs for associated changes. BOR Adjustment: Full project funding
Centennial Village Phase II College of Health & Human Services Angelo State University Museum	Design Build	\$12,700,000 \$26,360,000 \$14,200,000	\$14,500,000 \$ 797,195 \$425,000	\$25,562,805	-\$3.000.000	\$14,500,000 \$26,360,000 \$425,000	\$14,500,000 \$26,360,000 \$425,000	\$0 \$0 \$0	\$0 (0	08/20	responders, and additional design professional costs for associated changes.
Centennial Village Phase II College of Health & Human Services	Design Build Construction Mgr @ Risk	\$12,700,000 \$26,360,000	\$14,500,000 \$ 797,195 \$425,000		-\$3,000,000	\$14,500,000 \$26,360,000	\$14,500,000 \$26,360,000	\$0 \$0 \$0 \$0 -\$3,900,174	\$0 (0	08/20	responders, and additional design professional costs for associated changes.
Centennial Village Phase II College of Health & Human Services Angelo State University Museum TOTAL - ASU	Design Build Construction Mgr @ Risk	\$12,700,000 \$26,360,000 \$14,200,000 92,440,000	\$14,500,000 \$797,195 \$425,000 \$71,602,195	\$25,562,805 \$24,038,805		\$14,500,000 \$26,360,000 \$425,000 \$92,641,000	\$14,500,000 \$26,360,000 \$425,000 \$90,764,826	\$0 \$0 \$0 \$0 -\$3,900,174	\$0 (0 \$0 (0 -\$1,876,174 -2	08/20	responders, and additional design professional costs for associated changes.
Centennial Village Phase II College of Health & Human Services Angelo State University Museum	Design Build Construction Mgr @ Risk	\$12,700,000 \$26,360,000 \$14,200,000 92,440,000	\$14,500,000 \$ 797,195 \$425,000	\$25,562,805 \$24,038,805		\$14,500,000 \$26,360,000 \$425,000 \$92,641,000	\$14,500,000 \$26,360,000 \$425,000	\$0 \$0 \$0 \$0 -\$3,900,174	\$0 (0	08/20	responders, and additional design professional costs for associated changes.

Variance based on initial full project funding

Project Status:

In Design
In Construction

Complete - Project Closed/Project Under Warranty