

**FACILITIES PLANNING AND CONSTRUCTION**  
**Capital Project Budget Analysis**  
**Fiscal Year 2010-2019**

Project Name	Contract Type	BUDGET				Actual/Projected D	VARIANCE A		VARIANCE B		BOR Adjustment Date	BUDGET ADJUSTMENTS
		Original Budget (Proposed MP1)	Board Approved A	Board Adjustment B	Internal Adjustment C		Adjusted Budget C	Actual/Projected less Board Approved (Over-/Under) (D -A)	Actual/Projected less Adjusted Budget (Over-/Under) (D -C)	% (Over-/Under)		
Jones AT&T Stadium East Side Expansion	Construction Mgr @ Risk	\$62,000,000	\$25,000,000	\$9,630,000	\$245,000	\$34,875,000	\$33,481,504	\$8,481,504	-\$1,393,496	-4%	10/2009, 12/2009	<b>BOR Adjustment:</b> MPI Estimated Budget of \$25.0M was increased upon programming, design development pkg and CMR projected construction budget. <b>Internal Adjustment:</b> ClubCor donation, \$245k
Jones AT&T Stadium North EndZone Expansion	Construction Mgr @ Risk	"	\$6,000,000			\$6,000,000	\$5,998,165	-\$1,835	-\$1,835	0%		
Jones AT&T Stadium NEZ Facilities	Construction Mgr @ Risk	"	\$1,300,000		\$22,000	\$1,322,000	\$1,109,951	-\$190,049	-\$212,049	-19%		<b>Internal Adjustment:</b> 1% Art remaining (addn funding given by donor, \$22k)
Art 3D Sculpture	Construction Mgr @ Risk	\$5,583,000	\$3,800,000			\$3,800,000	\$3,756,532	-\$43,468	-\$43,468	-1%		
NRHC North Addition	Competitive Sealed Proposal	N/A	\$1,833,000			\$1,833,000	\$1,700,210	-\$132,790	-\$132,790	-8%		
TT Baseball Park Improvements & Picnic Area	Competitive Sealed Proposal	\$5,000,000	\$5,000,000		\$350,990	\$5,350,990	\$5,332,424	\$332,424	-\$18,566	0%		<b>Internal Adjustment:</b> Addn funding for coaches office and FFE/Picnic Area
Admin Abatement & Renovation	Construction Mgr @ Risk	\$3,850,000	\$3,850,000		-\$1,800,000	\$2,050,000	\$1,964,579	-\$85,421	-\$85,421	-4%		<b>Internal Adjustment:</b> Reduction of \$1.8m (return to TTU)
Rawls College of Business Administration	Construction Mgr @ Risk	\$70,000,000	\$70,000,000		-\$6,000,000	\$64,000,000	\$61,885,415	-\$8,114,585	-\$2,114,585	-3%		<b>Internal Adjustment:</b> \$4m reduction due to savings- Addn \$2.1m projected under budget
Experimental Sciences Build-Out	Construction Mgr @ Risk	\$15,000,000	\$15,000,000	-\$2,900,000		\$12,100,000	\$8,237,520	-\$6,762,480	-\$3,862,480	-47%	02/2010	<b>BOR Adjustment:</b> Project savings. <b>Internal Adjustment:</b> Board reduction of \$2.9m reallocated to Materials Rsrch Bldg
Kent R. Hance Campus Chapel	Competitive Sealed Proposal	\$3,000,000	\$3,000,000	\$464,447		\$3,464,447	\$3,461,032	\$461,032	-\$3,415	0%	03/2012	<b>BOR Adjustment:</b> Added Scope: audio/visual/data package, enhanced exterior lighting, automated carillon system, campanario enhancements, four stone medallions, and the chapel's stained glass windows
Center for Pulse Power & Power Electronics	Construction Mgr @ Risk	N/A	\$1,500,000		-\$319,500	\$1,180,500	\$1,178,371	-\$321,629	-\$2,129	0%		<b>Internal Adjustment:</b> Reduction of \$319.5k due to project savings.
Softball Team Facility	Construction Mgr @ Risk	\$3,000,000	\$3,000,000		\$227,200	\$3,227,200	\$3,183,279	\$183,279	-\$43,921	-1%		<b>Internal Adjustment:</b> Addn funding for water line & transfer from original improvement project.
Media and Communication	Construction Mgr @ Risk	\$25,000,000	\$25,000,000	\$199,183	\$25,199,183	\$24,498,447	-\$501,553	-\$700,736	-\$3%		<b>Internal Adjustment:</b> Addn funding for valve boxes/Ph2 of HVAC ren/AV retrofit/KTXT equipment.	
Architecture Bldg Life Safety Upgrades	Construction Mgr @ Risk	\$7,400,000	\$7,400,000		\$247,661	\$7,647,661	\$6,233,542	-\$1,166,458	-\$1,414,119	-23%		<b>Internal Adjustment:</b> Addn funding for brick and joint repair.
Biological Sciences Bldg Life Safety Upgrades	Construction Mgr @ Risk	\$8,300,000	\$8,300,000			\$8,300,000	\$6,584,959	-\$1,715,041	-\$1,715,041	-26%		
Rawls Golf Course Clubhouse and Team Facility	Competitive Sealed Proposal	\$3,700,000	\$3,700,000		\$213,016	\$3,913,016	\$3,902,436	\$202,436	-\$10,580	0%		<b>Internal Adjustment:</b> Addn funding for landscape enhancements/Irrigation/golf bag drop.
Burkhart Center for Autism Education and Research	Competitive Sealed Proposal	\$10,000,000	\$10,600,000		\$26,400	\$10,626,400	\$10,042,304	-\$557,696	-\$584,096	-6%		<b>Internal Adjustment:</b> Addn funding to supplement electronic lock system.
PrinTech Building Renovation (HESS Relocation)	Design Build	\$6,000,000	\$6,000,000	\$1,200,000	\$449,412	\$7,649,412	\$7,540,645	\$1,540,645	-\$108,767	-1%	12/2011	<b>BOR Adjustment:</b> Finish-out 7,760 square feet of shell space as the final stage of the project and allow for full integration of the Department of Health, Exercise & Sports Sciences (HESS) to the former PrinTech Building. The scope includes offices for the faculty and staff, IT office, conference room, survey/analysis room, and support spaces. <b>Internal Adjustment:</b> Addn funding for dance integration/paving/Phase 3 furniture.
Talkington Res Hall & The Commons Facility	Design Build	\$65,000,000	\$45,000,000	\$2,000,000		\$47,000,000	\$46,892,790	\$1,892,790	-\$107,210	0%	05/2012	<b>BOR Adjustment:</b> cost increase will facilitate purchase and installation of the following items: two standalone 300 ton chillers; increase cost for IT/Data cabling and equipment; kitchen equipment and related infrastructure services; and contingency.
Petroleum Engineering and Research Building	Construction Mgr @ Risk	\$20,000,000	\$20,000,000	\$2,800,000	\$23,028	\$22,823,028	\$22,823,028	\$2,823,028	\$0	0%	12/2012	<b>BOR Adjustment:</b> increase will provide for (1) an enhanced AV system with high definition interactive video LCD wall panels along with digital signage in various places throughout the building; (2) structural change in the building's high-bay space that transforms the space into two individual floor spaces due to programming change, therefore adding 2,311 SF to the project; and (3) upgrade of the main entry/circulation flooring material. <b>Internal Adjustment:</b> Addn funding for enhanced A/V system & structural changes.
Admin Building-3rd Floor Interior Finish-Out	Competitive Sealed Proposal	N/A	\$2,400,000	\$350,197		\$2,750,197	\$2,745,599	\$345,599	-\$4,598	0%		
Gerald Myers Indoor Soccer Facility	Design Build	N/A	\$900,000	\$180,000	\$43,000	\$1,123,000	\$1,123,000	\$223,000	\$0	0%	05/2012	<b>BOR Adjustment:</b> Full project funding request to construct a 37,756 gross square feet structure to enclose the existing practice field in order to create an indoor soccer facility. <b>Internal Adjustment:</b> Addn funding for additional scope and fire alarm system.
Creative Movement Studio	Design Build	\$4,000,000	\$2,200,000		\$12,500	\$2,212,500	\$2,268,184	\$68,184	\$55,684	2%		<b>Internal Adjustment:</b> Addn funding to assist in cost of transformers.
TIEHH BSL-3 Lab	Competitive Sealed Proposal	N/A	\$2,400,000			\$2,400,000	\$2,030,475	-\$369,525	-\$369,525	-18%		
Video Scoreboard Package	Competitive Sealed Proposal	\$7,500,000	\$11,000,000			\$11,000,000	\$11,000,000	\$0	\$0	0%		
Jones AT&T Stadium NEZ Colonnade & Infill Seating	Design Build	\$5,000,000	\$5,000,000	\$350,000	\$51,078	\$5,401,078	\$5,395,347	\$395,347	-\$5,731	0%	05/2013	<b>BOR Adjustment:</b> budget increase is due to undocumented underground water, storm sewer, and electrical lines which conflicted with the installation of footings for several of the columns. <b>Internal Adjustment:</b> Addn funding to fund fence & gate.
Research & Technology Park - Phase 1	Design Build	\$30,000,000	\$1,200,000	\$27,845,000		\$29,045,000	\$26,625,000	-\$2,420,000	-\$2,420,000	-9%	12/2013	<b>BOR Adjustment:</b> Full project funding request to construct Phase One of the Park will establish the site infrastructure and a 2-story, approximately 41,000 gross square foot facility. The scope of work includes approximately a 120-seat auditorium off the main entry/lobby, collaboration lobby located on the second floor, conference rooms, researcher/staff offices, restrooms, support spaces, and mechanical/electrical service areas. The project will finish-out and provide Furniture, Fixtures & Equipment (FF&E) for all common spaces and for Activator Labs 1 & 2.
Human Sciences Life Safety Upgrade	Construction Mgr @ Risk	\$6,000,000	\$9,650,000			\$9,650,000	\$6,571,395	-\$3,078,605	-\$3,078,605	-47%		
Univ College Bldg (Bayer CropScience) Rsrch Facility	Construction Mgr @ Risk	\$19,316,135	\$19,316,135			\$19,316,135	\$18,869,178	-\$446,957	-\$446,957	-2%		
Engineering & Materials Research Ctr Renovation	Design Build	\$30,700,000	\$1,680,000	\$27,527,030		\$29,207,030	\$29,207,030	\$0	\$0	0%	10/2014, 05/2015	<b>BOR Adjustment:</b> 10/2014 - Increase planning budget (Phase I abatement & interior demolition). <b>BOR Adjustment:</b> 05/2015 - Full project funding Phase II project will renovate 73,649 SF within the building. The basement for the Joint User Materials Synthesis and Characterization laboratory; the first and second floors will be constructed as flexible research space along with associated offices for faculty and grad students, several meeting/conference rooms, one 50-seat lecture hall for distance education, as well as, upgraded classroom spaces. In addition, the project will provide accessible elevators and restrooms, new fire alarm & suppression systems; improved energy efficiency of the building through the replacement of the roofing system and exterior windows. Also, landscape
Bayer Plant Sciences	Construction Mgr @ Risk	\$13,600,000	\$13,600,000	\$740,000		\$14,340,000	\$14,204,791	\$604,791	-\$135,209	-1%	12/2014	<b>BOR Adjustment:</b> budget increase will allow the west and north colonnade walkways to be re-instated within the construction contract. These components were previously value engineered out in order to stay within the \$13.6 million budget. Several factors have contributed to the overall increase of the construction project budget, such as, (1) delay in the construction start date due to the timing receipt of the gift funds; (2) change of the general contractor; (3) processing of the new Construction Manager at Risk contract; (4) construction cost escalation due to the 5 month delay associated with the change in general contractor; and (5) the overall draw out project schedule of 3 years from inception (June 2011) to today.
Campus Beautification Phase I & II	Competitive Sealed Proposal	N/A	\$2,500,000	\$2,450,000	\$125,000	\$5,075,000	\$4,716,672	\$2,216,672	-\$358,328	-8%	08/2014	<b>BOR Adjustment:</b> Phase II scope of work will provide enhancements to Urbanovsky Park and the surrounding recreational fields by constructing a new jogging trail, new basketball and volleyball courts, pavilion, picnic area, seating, enhanced area lighting, and numerous plantings of trees, ornamental plantings, various landscaping materials, and a pond with an aeration fountain feature to create a more inviting environment within the park and recreational fields. <b>Internal Adjustment:</b> Addn funding for irrigation.
West Village	Design Build	\$50,000,000	\$50,000,000	\$4,800,000		\$54,800,000	\$54,366,988	\$4,366,988	-\$433,012	-1%	05/2013	<b>BOR Adjustment:</b> Budget increase due to summary of (i) increase the project's residential square footage from 185,000 GSF to 231,500 GSF; (ii) decrease the project's food service square footage from 15,000 GSF to 5,000 GSF.
Synthetic Turf Intramural Rec Fields	Competitive Sealed Proposal	\$5,785,000	\$5,785,000			\$5,785,000	\$5,211,353	-\$573,647	-\$573,647	-11%		

**FACILITIES PLANNING AND CONSTRUCTION**  
**Capital Project Budget Analysis**  
**Fiscal Year 2010-2019**

Project Name	Contract Type	BUDGET				COST	VARIANCE A		VARIANCE B		BOR Adjustment Date	BUDGET ADJUSTMENTS
		Original Budget (Proposed MP1)	Board Approved A	Board Adjustment B	Internal Adjustment		Adjusted Budget C	Actual/Projected D	Actual/Projected less Board Approved (Over-/Under) (D -A)	Actual/Projected less Adjusted Budget (Over-/Under) (D -C)		
United Supermarkets Arena Renovation	Design Build	\$4,300,000	\$4,300,000	\$1,281,624		\$5,581,624	\$5,581,624	\$1,281,624	\$0	0%	12/2014, 08/2015, 10/2017	<b>BOR Adjustment:</b> (1) additional scope request includes renovation of the Men, Women, and Volleyball coaches' offices and suites and full redesign and renovation of the main west front entry lobby, gathering space, and former retail space; (2) expanded scope for the project includes renovation of the north and south event level corridors, along with interior finishes and graphic upgrades to the practice gym; and (3) expanded scope for the project covers the new branding graphic package and associated electrical and interior finishes for the west entry lobby.
Rawls College of Business Administration Addition	Construction Mgr @ Risk	\$15,000,000	\$15,000,000	\$874,782		\$15,874,782	\$14,891,945	-\$108,055	-\$982,837	-7%	02/2016	<b>BOR Adjustment:</b> budget increase covers the following expanded scope for the finish-out of a 1,686 SF lease space for Chick-fil-A in accordance with the terms of the lease: (1) additional professional fee for the design of the space; (2) interior finish-out of the space including surface materials, lighting, millwork, plumbing, cabinets, freezers, etc.; and (3) purchase and installation of Chick-fil-A proprietary FF&E items.
Jones AT&T Stadium NEZ Building Renovation	Construction Mgr @ Risk	\$3,750,000	\$3,750,000	\$900,000		\$4,650,000	\$4,650,000	\$900,000	\$0	0%	12/2015	<b>BOR Adjustment:</b> budget increase covers the following expanded scope: (1) the change from "approximately 200 new premium seats" to approximately 56 new premium outdoor legs suites with seating for 224 spectators; (2) change from a catering/warming kitchen to a food prep club kitchen; (3) roof replacement; and (4) new air handling units.
Jones AT&T Stadium Renovation - SE 1st Floor	Construction Mgr @ Risk	\$1,650,000	\$1,650,000	\$868,066		\$2,518,066	\$2,518,066	\$868,066	\$0	0%	08/2015	<b>BOR Adjustment:</b> expanded project scope entails renovation of the former Red Raider Locker Room retail store on the north end of the building's first floor. The 4,547 square feet space will be renovated to provide administrative and staff offices, conference rooms, and support spaces to house various members of the Athletic group for Institutional Development, Red Raider Club, and Athletic Administration. <b>Internal Adjustment:</b> increase to add NE corner renovation.
Petroleum Engineering Bldg Renovation Phase I	Construction Mgr @ Risk	\$5,000,000	\$5,000,000	\$4,859,000		\$9,859,000	\$9,859,000	\$4,859,000	\$0	0%	02/2016, 08/2016	<b>BOR Adjustment:</b> (1) budget increase covers the following expanded scope for 20,480 GSF: (1) renovation of three spaces to create industrial labs with new lighting, refinished interior surfaces, door modifications and installation of one overhead coiling door, along with ceiling electrical power drops as required; (2) renovate room 109 to host the CadCam Computer Lab with a raised floor; (3) minor demolition required to create a conference room; (4) remaining existing offices to receive new finishes along with new ceiling and lighting; (5) two existing classrooms require replacement of the egress doors to meet code; (6) existing tiered classroom #121 to receive new paint, ceiling and lighting; (7) existing student lounge to be finished out to match student lounge on second floor; (8) existing restrooms to be made accessible and renovated; (9) various doors will be replaced; and (10) corridors to receive new finishes, ceilings, and lighting; and (11) distance education capabilities and equipment installation in several classrooms. (2) budget increase covers the expanded scope to include renovation of an additional 3,237 square feet in the building, and modification to a lab within the previously approved scope. The project will (1) renovate Rooms 118A and 118B for the Advanced Manufacturing Teaching Lab; (2) renovate Room 119 into a study room; and (3) convert Lab #111 from the previously approved dry lab to a wet lab function.
Museum Life Safety Upgr & Air Mgmt Replacement	Construction Mgr @ Risk	\$6,000,000	\$7,650,000			\$7,650,000	\$7,650,000	\$0	\$0	0%	08/2016	<b>BOR Adjustment:</b> 08/2016 Full project funding ESBII. <b>BOR Adjustment:</b> 02/2019, Full ESB II Shell Space funding.
Experimental Sciences Building II	Construction Mgr @ Risk	\$77,000,000	\$2,217,364	\$77,282,636		\$79,500,000	\$79,500,000	\$0	\$0	0%	02/2019	<b>BOR Adjustment:</b> 08/2016 Full project funding ESBII. <b>BOR Adjustment:</b> 02/2019, Full ESB II Shell Space funding.
Talkington College of Visual & Performing Arts - Maedgen Theatre Addition	Construction Mgr @ Risk	\$24,700,000	\$23,000,000			\$23,000,000	\$23,000,000	\$0	\$0	0%		
Jones AT&T Sports Performance Center	Construction Mgr @ Risk	\$45,000,000	\$2,160,330	\$45,839,670		\$48,000,000	\$48,000,000	\$0	\$0	0%		
New Honors Residence Hall	Design Build	\$30,000,000	\$29,900,000			\$29,900,000	\$28,332,025	-\$1,567,975	-\$1,567,975	-6%	12/2015	<b>BOR Adjustment:</b> Full project funding
Jones AT&T South End Zone Facility	Construction Mgr @ Risk	\$80,000,000	\$650,000	\$650,000		\$650,000	\$650,000	\$0	\$0	0%		
Dustin R. Womble Basketball Practice Facility	Construction Mgr @ Risk	\$23,500,000	\$750,000	\$28,750,000		\$29,500,000	\$29,500,000	\$0	\$0	0%	06/2018, 12/2018	<b>BOR Adjustment:</b> Amend design professional agreement to complete stage 2 services. <b>BOR Adjustment 12/2018,</b> Full project funding.
Athletic Dining Facility	Construction Mgr @ Risk	\$7,000,000	\$220,000	\$5,340,000		\$5,560,000	\$5,560,000	\$0	\$0	0%	03/2018	<b>BOR Adjustment:</b> 03/2018, Award a Construction Mgr @ Risk contract <b>BOR Adjustment:</b> 08/2018, Establish a Stage II budget and amend the DP agreement. <b>BOR Adjustment 12/2018,</b> Full project funding.
Football Training Facility Renovation	Construction Mgr @ Risk	\$3,612,389	\$250,000	\$1,507,437		\$1,757,437	\$1,757,437	\$0	\$0	0%	10/2018	<b>BOR Adjustment:</b> Amend DP agreement for Stage I services. Increase funded from Jones Stadium South EndZone. <b>BOR Adjustment 12/2018,</b> DP Stage II and CMR pre-con services.
Football Training Facility Practice Fields	CSP	\$1,500,000	\$1,028,513			\$2,528,513	\$2,528,513	\$0	\$0	0%	01/2018	<b>BOR Adjustment:</b> Threshold from minor to major project as construction bids exceeded the minor project, <\$2m, threshold.
School of Vet Medicine	Construction Mgr @ Risk	N/A	\$242,300	\$8,179,382		\$8,421,682	\$8,421,682	\$0	\$0	0%	08/2018, 10/2018, 06/2019	<b>BOR Adjustment:</b> 08/2018, Establish Stage I budget/amend DP agreement. <b>BOR Adjustment 10/2018,</b> award CM@R for pre-con services. <b>BOR Adj. 06/2019 (Special Call)</b> -authorized DP Stage II Services.
National Ranching Heritage Center Ranch Life Learning Center	Construction Mgr @ Risk		\$193,150	\$519,412		\$712,562	\$712,562	\$0	\$0	0%	05/2019	<b>BOR Adjustment:</b> 05/2019, Establish Stage II and CMR pre-construction services.
Lubbock Municipal Auditorium & Coliseum	Construction Mgr @ Risk		\$200,000	\$3,300,000		\$3,500,000	\$3,500,000	\$0	\$0	0%	12/2018	<b>BOR Adjustment:</b> Full project funding
Weeks Hall Renovation	Construction Mgr @ Risk	\$24,800,000	\$975,000	\$23,525,000		\$24,500,000	\$24,500,000	\$0	\$0	0%	08/2018, 12/2018	<b>BOR Adjustment:</b> Approve Stage II budget/amend DP and CM@R agreements. <b>BOR Adjustment 12/2018,</b> Full project funding
Talkington College of Visual & Performing Arts - Maedgen Theatre Addition Phase II	Construction Mgr @ Risk	\$20,000,000	\$555,520	\$1,731,896		\$2,287,416	\$2,287,416	\$0	\$0	0%	10/2019	<b>BOR Adjustment:</b> Design Professional Stage II and CMR pre-construction services.
Jones AT&T Stadium-East Side Finish-Out	Construction Mgr @ Risk	\$8,000,000	\$364,892	\$350,197		\$715,089	\$715,089	\$0	\$0	0%	10/2018	<b>BOR Adjustment:</b> Amend DP agreement for Stage II services.
Dairy Barn Renovation	Construction Mgr @ Risk	\$2,600,000	\$123,650	\$3,415,411		\$3,539,061	\$3,539,061	\$0	\$0	0%	02/2019, 10/2019	<b>BOR Adjustment:</b> 2/2019-Design Professional Stage II and CMR pre-construction services. 10/2019-Full project funding.
<b>TOTAL - TTU</b>		<b>866,646,524</b>	<b>\$493,566,341</b>	<b>\$286,989,700</b>	<b>-\$5,884,032</b>	<b>\$774,672,009</b>	<b>\$751,796,566</b>	<b>\$2,088,641</b>	<b>-\$22,875,443</b>	<b>-5%</b>		

**FACILITIES PLANNING AND CONSTRUCTION**  
 Capital Project Budget Analysis  
 Fiscal Year 2010-2019

T T U S	Project Name	Contract Type	BUDGET				COST Actual/Projected D	VARIANCE A		VARIANCE B		BOR Adjustment Date	BUDGET ADJUSTMENTS
			Original Budget (Proposed MP1)	Board Approved A	Board Adjustment B	Internal Adjustment C		Adjusted Budget C	Actual/Projected less Board Approved (Over-/Under) (D -A)	Actual/Projected less Adjusted Budget (Over-/Under) (D -C)	% (Over-/Under)		
	System Office Building	Construction Mgr @ Risk	\$27,500,000	\$27,500,000			\$27,278,358		-\$221,642	-\$221,642	-1%		
	<b>TOTAL - System</b>		<b>27,500,000</b>	<b>\$27,500,000</b>	<b>\$0</b>	<b>\$0</b>	<b>\$27,278,358</b>		<b>-\$221,642</b>	<b>-\$221,642</b>	<b>-1%</b>		

H S C	Project Name	Contract Type	BUDGET				COST Actual/Projected D	VARIANCE A		VARIANCE B		BOR Adjustment Date	BUDGET ADJUSTMENTS
			Original Budget (Proposed MP1)	Board Approved A	Board Adjustment B	Internal Adjustment C		Adjusted Budget C	Actual/Projected less Board Approved (Over-/Under) (D -A)	Actual/Projected less Adjusted Budget (Over-/Under) (D -C)	% (Over-/Under)		
	F. Marie Hall SimLife Center	Construction Mgr @ Risk	\$6,500,000	\$6,500,000			\$6,350,659		-\$149,341	-\$149,341	-2%	Internal Adjustment: Addn funding to meet GMP.  05/2016 BOR Adjustment: Full project funding. 08/2016 BOR Adjustment: Full project funding.  10/2016, BOR Adjustment: 10/2016, Full project funding. 10/2017, Scope increase to add 2,300 GSF expansion to the Fifth Floor 10/2017, of the west expansion project, a 12,500 GSF Classroom/Academic Event Center, and reinstatement of other value 10/2018 engineering items (roofing system membrane, lobby ceiling, 10/2018, purchase additional equipment.  10/2019 BOR Adjustment-Award CMAR and fund Pre-Con Services.	
	HSC 4C Cancer Research Labs	Construction Mgr @ Risk	\$3,200,000	\$3,200,000	\$313,338		\$3,504,108		\$304,108	-\$9,230	0%		
	Ablene School of Nursing		\$12,000,000	\$12,000,000			\$12,000,000		\$0	\$0	0%		
	Ablene School of Pharmacy Lab Addition		\$3,000,000	\$3,000,000			\$3,000,000		\$0	\$0	0%		
	Larry Combest Health & Wellness Expansion	Competitive Sealed Proposal	\$5,108,500	\$5,108,500			\$4,985,911		-\$122,589	-\$122,589	-2%		
	Ablene Public Health Facility	Competitive Sealed Proposal	\$14,250,000	\$15,000,000			\$15,000,000		\$0	\$0	0%		
	Panhandle Clinical Simulation Center	Construction Mgr @ Risk	\$9,750,000	\$279,805	\$9,470,195		\$8,645,538		-\$1,104,462	-\$1,104,462	-13%		
	Permian Basin Academic Facility	Construction Mgr @ Risk	\$22,300,000	\$552,665	\$21,747,335		\$22,300,000		\$0	\$0	0%		
	Lubbock Ed, Rsrch & Technology + West Expansion	Construction Mgr @ Risk	\$83,700,000	\$2,403,613	\$96,971,387		\$99,375,000		\$0	\$0	0%		
	Southwest Professional Building-Dallas	Construction Mgr @ Risk	\$15,500,000	\$1,399,750	\$70,963		\$1,470,713		\$0	\$0	0%		
	School of Health Professions Physician Assistant building on Midland College Campus	Construction Mgr @ Risk	\$20,000,000	\$592,937			\$592,937		\$0	\$0	0%		
	<b>TOTAL - HSC</b>		<b>195,308,500</b>	<b>\$50,037,270</b>	<b>\$128,259,880</b>	<b>\$313,338</b>	<b>\$177,224,866</b>		<b>-\$1,072,284</b>	<b>-\$1,385,622</b>	<b>-2%</b>		

E P	Project Name	Contract Type	BUDGET				COST Actual/Projected D	VARIANCE A		VARIANCE B		BOR Adjustment Date	BUDGET ADJUSTMENTS
			Original Budget (Proposed MP1)	Board Approved A	Board Adjustment B	Internal Adjustment C		Adjusted Budget C	Actual/Projected less Board Approved (Over-/Under) (D -A)	Actual/Projected less Adjusted Budget (Over-/Under) (D -C)	% (Over-/Under)		
	El Paso School of Nursing	Construction Mgr @ Risk	\$14,500,000	\$11,000,000	\$3,500,000		\$13,572,256		\$2,572,256	-\$927,744	-7%	02/2013 BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF.	
	Medical Sciences Building II	Construction Mgr @ Risk	\$84,400,000	\$2,412,064	\$82,843,611		\$85,255,675		\$0	\$0	0%	12/2018 BOR Adjustment: Full project funding. BOR Adjustment 12/2018, additional offices	
	Dental Oral Health Clinic	Construction Mgr @ Risk	\$30,500,000	\$689,473	\$1,683,402		\$2,372,875		\$0	\$0	0%	08/2019 BOR Adj. 08/2019: Authorized Stage II Services and awarded CMAR for pre-construction services.	
	Dental Learning Center	Construction Mgr @ Risk	\$13,000,000	\$300,000	\$12,218,175		\$12,518,175		\$0	\$0	0%	08/2018 BOR Adjustment: Establish a Stage II budget/amend DP agreement. BOR Adjustment 12/2018, full project funding	
	<b>TOTAL - El Paso</b>		<b>142,400,000</b>	<b>\$14,401,537</b>	<b>\$100,245,188</b>	<b>\$0</b>	<b>\$113,718,981</b>		<b>\$2,572,256</b>	<b>-\$927,744</b>	<b>-2%</b>		

A S U	Project Name	Contract Type	BUDGET				COST Actual/Projected D	VARIANCE A		VARIANCE B		BOR Adjustment Date	BUDGET ADJUSTMENTS
			Original Budget (Proposed MP1)	Board Approved A	Board Adjustment B	Internal Adjustment C		Adjusted Budget C	Actual/Projected less Board Approved (Over-/Under) (D -A)	Actual/Projected less Adjusted Budget (Over-/Under) (D -C)	% (Over-/Under)		
	Porter Henderson Library IT Commons Reno		\$4,380,000	\$4,380,000			\$3,870,681		-\$509,319	-\$509,319	-13%	Internal Adjustment: Reduction due to savings/audit findings 05/2013 BOR Adjustment: Project cancelled. Internal Adjustment: Project cancelled  08/2016, 02/2017 BOR Adjustment: 08/2016, Expand scope to cover modifications to the window design, enhance ADA access, and provide additional elevator stops. 02/2017, Expand scope to provide full brick facade to roof, relocation of the building pad 4' to the west, three-story emergency stair structure for egress purposes, increased elevator size and capacity for emergency responders, and additional design professional costs for associated changes.  12/2018 BOR Adjustment: Full project funding 08/2016 BOR Adjustment: Full project funding 02/2019 BOR Adjustment: Full project funding 05/2019 BOR Adjustment: Design Professional Stage II BOR Adjustment 05/2019: Pre-construction services. BOR Adj. 08/2019: Accepted the GMP and amended the CMAR contract.	
	Rec/Wellness/CHP Expansion		\$7,000,000	\$7,000,000			\$6,932,280		-\$67,720	-\$67,720	-1%		
	Plaza Verde Res Hall		\$35,000,000	\$35,000,000			\$30,700,865		-\$4,299,135	-\$1,299,135	-4%		
	Concho Hall		N/A	\$2,500,000	-\$2,500,000		\$0		\$0	\$0	0%		
	Hunter Strain Eng Lab Addition	Construction Mgr @ Risk	\$4,000,000	\$4,000,000			\$4,000,000		\$0	\$0	0%		
	LeGrand Football Stadium Press Box	Construction Mgr @ Risk	\$3,000,000	\$3,000,000	\$976,000		\$3,976,000		\$976,000	\$0	0%		
	Centennial Village Phase II	Design Build	\$12,700,000	\$14,500,000			\$14,500,000		\$0	\$0	0%		
	Food Service Renovation	Construction Mgr @ Risk	\$626,120	\$7,973,880			\$8,600,000		\$0	\$0	0%		
	College of Health & Human Services	Construction Mgr @ Risk	\$26,360,000	\$797,195	\$25,562,805		\$26,360,000		\$0	\$0	0%		
	Angelo State University Mayer Museum	Construction Mgr @ Risk	\$14,200,000	\$425,000	\$16,675,000		\$17,100,000		\$0	\$0	0%		
	<b>TOTAL - ASU</b>		<b>106,640,000</b>	<b>\$72,228,315</b>	<b>\$48,687,685</b>	<b>-\$3,000,000</b>	<b>\$116,039,826</b>		<b>-\$3,900,174</b>	<b>-\$1,876,174</b>	<b>-2%</b>		
	<b>TOTAL - TTU/TTUS/HSC/El Paso/ASU</b>		<b>1,338,495,024</b>	<b>\$657,733,463</b>	<b>\$564,182,453</b>	<b>-\$8,570,694</b>	<b>\$1,186,058,596</b>		<b>-\$533,204</b>	<b>-\$27,286,626</b>	<b>-2%</b>		

Variance based on initial full project funding  
 Project Status:  
 In Design  
 In Construction  
 Complete - Project Closed/Project Under Warranty