

TTUS Design & Construction Review Under Construction

Jnder Construction
October 2015

www.fpc.ttu.edu

<u>Project</u>	Cost	<u>Status</u>	Completion Date
College of Human Sciences Life Safety Upgrade	\$ 9,650,000	Substantially Complete	August 2015
Campus Beautification Phase I & Phase II	\$ 4,950,000	Under Construction	February/August 2015
Bayer Plant Science Building	\$ 14,340,000	Under Construction	September 2015
Engineering & Materials Research Center Renovation (Maddox Engineering Research Center)	\$ 29,207,030	Under Construction	June 2016
United Supermarkets Arena Renovation	\$ 5,313,624	Under Construction	November 2015
Research & Technology Park - Phase I	\$ 29,045,000	Substantially Complete	July 2015
Rawls College of Business Administration Addition	\$ 15,000,000	Under Construction	July 2016
Jones AT&T Stadium Renovation SE 1st Floor	\$ 2,518,066	Substantially Complete	July 2015
Jones AT&T Stadium North End Zone Building Renovations	\$ 3,750,000	In Design	July 2016
Bayer CropScience-Seeds Innovation Center Research & Development / Trait Development	\$ 19,316,135	Substantially Complete	December 2014/ May 2015
TTU Total	\$ 133,089,855		
ASU Total	\$ -		
Abilene Public Health Facility	\$ 15,000,000	Under Construction	July 2016
The Larry Combest Community Health and Wellness Center Expansion	\$ 5,108,500	Substantially Complete	June 2015
HSC Total	\$ 20,108,500		
EP Total	\$ -		
Under Construction Grand Total	\$ 153,198,355		



TTUS Design & Construction Review

In Design October 2015

www.fpc.ttu.edu

	Project		Cost	Status	Completion Date
	System Office Building	\$	27,500,000	In Design	January 2016
	Research Building (ESB II)	\$	77,000,000	In Design	TBD
	Petroleum Engineering Building Renovation - Phase I	\$	5,000,000	In Design	TBD
F	Sports Performance Center	\$	45,000,000	In Design	TBD
	Museum Life Safety Upgrade & Air Management Replacement	\$	7,650,000	In Design	TBD
	New Honors Residence Hall	\$	29,900,000	In Design	July 2016
	TTU Total	\$	192,050,000	Ū	•
ASU	College of Health & Human Services Engineering Laboratories Addition ASU Total	\$ \$ \$	26,360,000 4,000,000 30,360,000	In Design In Design	TBD TBD
	Amarillo Panhandle Clinical Simulation Center	\$	9,750,000	In Design	TBD
	Lubbock Education, Research & Technology Renovation	\$	45,000,000	In Design	TBD
HSC	Lubbock West Expansion	\$	38,700,000	In Design	TBD
呈	Permian Basin Academic Facility	\$	19,800,000	In Design	TBD
	Amarillo Student Synergistic Center	\$	6,000,000	On Hold	TBD
	HSC Total	\$	119,250,000		
ЕР	El Paso Medical Science Building II	\$	84,400,000	In Design	TBD
	EP Total	\$	84,400,000		
	In Design Grand Total	\$	426,060,000		



TTUS Design & Construction Review

Prospective October 2015

www.fpc.ttu.edu

	<u>Project</u>	Cost	<u>Status</u>	Completion Date
	College of Visual and Performing Arts - Phase I & II	\$ 45,200,000	Proposed	TBD
UTT	College of Engineering Expansion/Renovation Phase II	\$ 67,600,000	Proposed	TBD
	Weeks Hall Abatement and Renovation	\$ 24,200,000	Proposed	TBD
	Jones AT&T South End Zone Renovation	\$ 41,000,000	Proposed	TBD
	Football Training Center Renovation	\$ 2,000,000	Proposed	TBD
	Jones AT&T Stadium East Building Finish-Out	\$ 20,000,000	Proposed	TBD
	TTU Total	\$ 200,000,000		
ASU	Academic Building Renovation & Addition	\$ 24,788,000	Proposed	TBD
	ASU Total	\$ 24,788,000		
HSC	HSC Total	\$ -		
ЕР	El Paso Clinical Sciences Building	\$ 37,000,000	Proposed	TBD
	El Paso Thermal Plant & Parking Garage #1	\$ 66,500,000		
	EP Total	\$ 103,500,000		
	Prospective Grand Total	\$ 328,288,000		