FACILITIES PLANNING AND CONSTRUCTION

Capital Project Budget Analysis Fiscal Year 2010-2018

Project Name					BUDG	ET		COST	VARIANCE A	VARIANCE I	В		
March Marc									Actual/Projected less	Actual/Projected less			
Property Company Com						Internal	A 12						RUDGET ADJUSTMENTS
Dec. Column Col			_	Board Approved	Adjustment	Adjustment	Adjusted Budget	Actual/Projected				=	BODGET ADJOSTIVIENTS
Control of Control o	Project Name	Contract Type	(Proposed MP1)	A	В		C	D	(D -A)	(D -C)	% (Over/-Under)		ROP Adjustment: MD1 Estimated Budget et S25 0M was increased upon programming, design development pkg and CMP
Company Comp	Iones AT&T Stadium Fast Side Expansion	Construction Mar @ Rick	\$62,000,000	\$25,000,000	\$9.630.000	\$245,000	\$34.875.000	\$22 //21 50/	\$8 481 504	_¢1 202 <i>/</i> /06			
The Control of Part Contro	·		"		\$3,030,000	7243,000	, , ,		· ·			12/2003	projected construction badget. Internal Adjustment: Claseor donation, \$245K
Processing Pro			ш			\$22,000			. ,				Internal Adjustment: 1% Art remaining (addn funding given by donor, \$22k)
Part Column Col			\$5,583,000			Ψ22,000							
Company Comp	·		N/A										
March Service March Servic	TT Baseball Park Improvements & Picnic Area	Competitive Sealed Proposal	\$5,000,000	\$5,000,000		\$350,990	\$5,350,990		\$332,424	-\$18,566	0%		Internal Adjustment: Addn funding for coaches office and FFE/Picnic Area
Part	Admin Abatement & Renovation		\$3,850,000	\$3,850,000		-\$1,800,000	\$2,050,000	\$1,964,579	-\$1,885,421	-\$85,421	4%		Internal Adjustment: Reduction of \$1.8m (return to TTU)
Company Comp	Rawls College of Business Administration	Construction Mgr @ Risk	\$70,000,000	\$70,000,000		-\$6,000,000	\$64,000,000	\$61,885,415	-\$8,114,585	-\$2,114,585	-3%		Internal Adjustment: \$4m reduction due to savings. Addn \$2.1m projected under budget
April Contract C	Experimental Sciences Build-Out	Construction Mgr @ Risk	\$15,000,000	\$15,000,000	-\$2,900,000		\$12,100,000	\$8,237,520	-\$6,762,480	-\$3,862,480	-47%	02/2010	
Property Company Com	Kent R. Hance Campus Chanel	Competitive Sealed Proposal		\$3,000,000	\$464 447		\$3 464 447	\$3 461 032	\$461 032	-\$3 415	0%	03/2012	
Company Comp	· · ·	<u> </u>	\$3,000,000									00, 2022	campanario enhancements, four stone medallions, and the chapel's stained glass windows
Control Action Cont			N/A										
Company Comp	·		. , ,										
Company of the problem of the prob		<u> </u>	. , ,										
Part Control						\$247,001							internal Adjustment. Addit funding for brick and joint repair.
Company Comp						\$213.016			1 1 1				Internal Adjustment: Addn funding for landscape enhancements/irrigation/golf hag drop
Part Company	·												
Personal Processing	Barkilare center for Autism Education and Research	Competitive Searca (Toposa)	\$10,000,000	¥10,000,000		720,400	710,020,400	\$10,042,504	φ337,030	\$304,030	070		
Second S													the Department of Health Exercise & Sports Sciences (HESS) to the former Printech Ruilding. The scope includes offices for
Independent of the Comment activity George and Strategies Stra	PrinTech Building Renovation (HESS Relocation	Design Build	\$6,000,000	\$6,000,000	\$1,200,000	\$449,412	\$7,649,412	\$7,540,645	\$1,540,645	-\$108,767	-1%	12/2011	
Margar for two facts \$40,000 \$													
An international Comments of the Comments of	- H		455 000 000	A45 000 000	42.000.000		447.000.000	A46,000 700	44 000 700	A40= 040	201	05/2012	BOR Adjustment: cost increase will facilitate purchase and installation of the following items: two standalone 300 ton
## Management of Process from the Proces	Talkington Res Hall & The Commons Facility	Design Build	\$65,000,000	\$45,000,000	\$2,000,000		\$47,000,000	\$46,892,790	\$1,892,790	-\$107,210	0%	05/2012	
Part													
Section Control Cont													along with digital signage in various places throughout the building; (2) structural change in the building's high-bay space
Application Comparation	Petroleum Engineering and Research Building	Construction Mgr @ Risk	\$20,000,000	\$20,000,000	\$2,800,000	\$23,028	\$22,823,028	\$22,823,028	\$2,823,028	\$0	0%	12/2012	that transforms the space into two individual floor spaces due to programming change, therefore adding 2,311 SF to the
Secret Report Section (1985) Contract Se													project; and (3) upgrade of the main entry/circulation flooring material. Internal Adjustment: Addn funding for enhanced
Second Second Internal According Facility Doing Rule Second Internal Second Facility Second Internal S													A/V system & structural changes.
Part March Part	Admin Building-3rd Floor Interior Finish-Out	Competitive Sealed Proposal	N/A	\$2,400,000	\$350,197		\$2,750,197	\$2,745,599	\$345,599	-\$4,598	0%		
Conclusion Con													
Post Contract Processor	Gerald Myers Indoor Soccer Facility	Design Build	N/A	\$900,000	\$180,000	\$43,000	\$1,123,000	\$1,123,000	\$223,000	\$0	0%	05/2012	
PRINT Comparison Serviced Procuse \$2,000,000 \$2,0			4	42.222.222		4.0.00	42.042.200	40.000.404	400.101	4			1
Value Contractive Service (Prince of Prince of Princ			\$4,000,000			\$12,500							Internal Adjustment: Addn funding to assist in cost of transformers.
Price of Tar Saduri MEZ Colomate 8 in Ill Sealing Design Build \$5,000,000 \$55,000 \$55,000,000 \$55,000,000 \$55,000 \$55,000,000 \$55,000 \$55,000,000 \$55,000,000 \$55,000,000 \$55,000,000 \$5			\$7 500 000	, , ,					-5369,525 \$0				
September Sept									ΨC	φ.	3,0		BOR Adjustment: budget increase is due to undocumented underground water, storm sewer, and electrical lines which
Research & Technology Park: Phase 1	Jones AT&T Stadium NEZ Colonnade & Infill Seating	Design Build	\$5,000,000	\$5,000,000	\$350,000	\$51,078	\$5,401,078	\$5,395,347	\$395,347	-\$5,731	. 0%	05/2013	
Research Design Build S30,000,000 \$1,200,000 \$27,845,000 \$29,045,000 \$28,825,000 \$28													BOR Adjustment: Full project funding request to construct Phase One of the Park will establish the site infrastructure and
Huma Science Life Safety uggrade Construction May @ Risk So.000.000 Sp.850.000 Sp.850.00													a 2-story, approximately 41,000 gross square foot facility. The scope of work includes approximately a 120-seat
Human Sciences Life Safety Upgrade Construction Mgr @ Risk S6,000,000 S0,850,000 S0,850,	Research & Technology Park - Phase 1	Design Build	\$30,000,000	\$1,200,000	\$27,845,000		\$29,045,000	\$26,625,000	-\$2,420,000	-\$2,420,000	-9%	12/2013	auditorium off the main entry/lobby, collaboration lobby located on the second floor, conference rooms,
Human Sciences Life Safety Uggrade Univ College Rigg Reyer CrypGorence Ruch Facility Construction May @ Risk \$5,000,000 \$9,850,000 \$9,850,000 \$19,316,135 \$													
Univ College Blog (Bayer CropScience) Rarch Facility Construction Mgr @ Risk S19,316,335 S													and provide Furniture, Fixtures & Equipment (FF&E) for all common spaces and for Activator Labs 1 & 2.
So Adjustment: 19/2014 - Increase planning budget (Phase a lasterent & Interior of Septiment). So Adjustment: 19/2014 - Increase planning budget (Phase a lasterent & Interior of Septiment). So Adjustment: 19/2014 - Increase planning budget (Phase a lasterent & Interior of Septiment). So Adjustment: 19/2014 - Increase planning budget (Phase a lasterent & Interior of Septiment). So Adjustment: 19/2014 - Increase planning budget (Phase a lasterent & Interior of Septiment). So Adjustment: 19/2014 - Increase planning budget (Phase a lasterent & Interior of Septiment). So Adjustment: 19/2014 - Increase planning budget (Phase a lasterent & Interior of Septiment). So Adjustment: 19/2014 - Increase planning budget (Phase a lasterent & Interior of Septiment). So Adjustment: 19/2014 - Increase planning budget (Phase a lasterent & Interior of Septiment). So Adjustment: 19/2014 - Increase planning budget (Phase a lasterent & Interior of Septiment). So Adjustment: 19/2014 - Increase planning budget (Phase a lasterent & Interior of Septiment). So Adjustment: 19/2014 - Increase planning budget (Phase a lasterent & Interior of Septiment). So Adjustment: 19/2014 - Increase planning budget (Phase a lasterent & Interior of Septiment). So Adjustment: 19/2014 - Increase planning budget (Phase a lasterent & Interior of Septiment). So Adjustment: 19/2014 - Increase planning budget (Phase a lasterent & Interior of the Inter	· · · -								-\$3,078,605	. , , ,			
Bayer Plant Sciences Construction Mgr @ Risk S13,600,000 S14,340,000 S14,340,0	Univ College Bldg (Bayer CropScience) Rsrch Facility	Construction Mgr @ Risk	\$19,316,135	\$19,316,135			\$19,316,135	\$19,316,135	\$0	\$0	0%		
Engineering & Materials Research Ctr Renovation Design Build \$30,700,000 \$1,800,000 \$27,527,030 \$29,207,030 \$52,207,030 \$529,207,030 \$5													
Engineering & Materials Research Ctr Renovation Solution Solutio													
Eaver Plant Sciences Construction Mgr @ Risk \$13,600,000 \$740,000 \$14,340,000		5 : 5 !!!	420 7 00 000	Å4 500 000	427 527 626		420.207.000	420.207.020	40	40	20/	10/2014,	
addition, the project will provide accessible elevators and restrooms, new fire alarm & suppression systems; improved energy efficiency of the building accessible elevators and extendow. Also, landscape energy efficiency of the building accessible elevators and restrooms, new fire alarm & suppression systems; improved energy efficiency of the building accessible elevators and restrooms, new fire alarm & suppression systems; improved energy efficiency of the building accessible elevators and restrooms, new fire alarm & suppression systems; improved energy efficiency of the building accessible elevators and restrooms, new fire alarm & suppression systems; improved energy efficiency of the building accessible elevators and restrooms, new fire alarm & suppression systems; improved energy efficiency of the building accessible elevators and restrooms, new fire alarm & suppression systems; improved energy efficiency of the building accessible elevators and restrooms, new fire alarm & suppression systems; improved energy efficiency of the building accessible elevators and restrooms would not be used and north coloning systems; improved energy efficiency of the building accessible elevators and restrooms, new fire alarm & suppression systems; improved energy efficiency of the building accessible elevators and restrooms, new fire alarm & suppression systems; improved energy efficiency of the building the wastern and extended with the construction. BOR Adjustment: building accessible elevator in suppression systems; improved energy efficiency of the buelling extended and north coloning systems; improved energy efficiency of the buelling energy efficiency of the buelling energy endergously value engineered out in order to stay within the construction construction components were present to stay within the 213. million of the construction components were present to stay within the construction c	Engineering & Materials Research Ctr Renovation	Design Build	\$30,700,000	\$1,680,000	\$27,527,030		\$29,207,030	\$29,207,030	\$0	\$0	0%	05/2015	
energy efficiency of the building through the replacement of the roofing system and exterior windows. Also, landscape Bayer Plant Sciences Construction Mgr @ Risk \$13,600,000 \$14,340,	r												
Bayer Plant Sciences Construction Mgr @ Risk \$13,600,000 \$14,340,00													
Bayer Plant Sciences Construction Mgr @ Risk \$13,600,000 \$14,340,000 \$514,340,000													
Bayer Plant Sciences Construction Mgr @ Risk \$13,600,000 \$13,600,000 \$13,600,000 \$14,340,00	J												
Campus Beautification Phase I & II Competitive Sealed Proposal N/A \$2,500,000 \$2,450,000 \$52,450,000 \$52,450,000 \$52,450,000 \$52,450,000 \$54,800,000 \$54,800,000 \$54,800,000 \$54,800,000 \$54,800,000 \$54,800,000 \$54,800,000 \$54,800,000 \$54,800,000 \$54,800,000 \$55,0													budget. Several factors have contributed to the overall increase of the construction project budget, such as (1) delay in the
new Construction Manager at Risk contract; (4) construction cost escalation due to the 5 month delay associated with the change in general contractor; and (5) the overall drawn out project schedule of 3 years from inception (June 2011) to today. BOR Adjustment: Phase II scope of work will new baseled Proposal N/A \$2,500,000 \$2,450,000 \$54,800,000 \$54,	Bayer Plant Sciences	Construction Mgr @ Risk	\$13,600,000	\$13,600,000	\$740,000		\$14,340,000	\$14,340,000	\$740,000	\$0	0%	12/2014	construction start date due to the timing receipt of the gift funds: (2) change of the general contractor: (3) processing of the
Campus Beautification Phase I & II Competitive Sealed Proposal West Village Design Build Change in general contractor; and (5) the overall drawn out project schedule of 3 years from inception (June 2011) to today. change in general contractor; and (5) the overall drawn out project schedule of 3 years from inception (June 2011) to today. change in general contractor; and (5) the overall drawn out project schedule of 3 years from inception (June 2011) to today. BOR Adjustment: Phase II scope of work will provide enhancements to Urbanovsky Park and the surrounding recreational fields by constructing a new jogging trail, new basketball and volleyball courts, pavilion, picnic area, seating, enhanced area of the project increase due to create a more inviting environment within the park and recreational fields. Internal Adjustment: Addn funding for irrigation. BOR Adjustment: Budget increase due to summary of (i) increase the project's residential square footage from 185,000 GSF to 5,000 GSF. BOR Adjustment: Budget increase due to summary of (i) increase the project's food service square footage from 15,000 GSF.													
Campus Beautification Phase I & II Competitive Sealed Proposal Rull Rull Rull Rull Rull Rull Rull Ru													
Campus Beautification Phase I & II Competitive Sealed Proposal N/A \$2,500,000 \$2,450,000 \$125,000 \$5,075,000 \$4,903,000 \$2,450,000 \$50,000													
Campus Beautification Phase I & II Competitive Sealed Proposal N/A \$2,500,000 \$2,450,000 \$125,000 \$5,075,000 \$4,903,000 \$2,403,000 \$4,903,000 \$5,075,000 \$4,903,000 \$5,075,000 \$4,903,000 \$5,075,000 \$													
West Village Design Build De	Campus Beautification Phase I & II	Competitive Sealed Proposal	N/A	\$2,500,000	\$2,450,000	\$125,000	\$5,075,000	\$4,903,000	\$2,403,000	-\$172,000	-4%		
West Village Design Build Design Build Design Build \$50,000,000 \$50,000,000 \$50,000,000 \$50,000,000 \$50,000,000 \$54,800,000 \$54,800,000 \$54,800,000 \$54,800,000 \$54,800,000 \$54,800,000 \$54,800,000 \$554,800,000													fountain feature to create a more inviting environment within the park and recreational fields. Internal Adjustment: Addn
West Village													
to 231,500 GSF; (II) decrease the project s food service square footage from 15,000 GSF.	West Village	Design Build	\$50,000,000	\$50,000,000	\$4.800.000		\$54.800.000	\$54,366,988	\$4,366,988	-\$433.012	-1%	05/2013	
Synthetic Turr Intramural Rec Fields Competitive Sealed Proposal \$5,785,000 \$5,785,000 \$5,785,000 \$5,785,000 \$5,785,000					, , , , , , , ,							35, 2525	to 231,500 GSF; (II) decrease the project's food service square footage from 15,000 GSF to 5,000 GSF.
	Synthetic Turt Intramural Rec Fields	Competitive Sealed Proposal	\$5,785,000	\$5,785,000			\$5,785,000	\$5,211,353	-\$573,647	-\$573,647	-11%		

FACILITIES PLANNING AND CONSTRUCTION

Capital Project Budget Analysis Fiscal Year 2010-2018

				BUDG	ET		COST	VARIANCE A	VARIAI	NCE B		
Project Name	Contract Type	Original Budget (Proposed MP1)	Board Approved	Board Adjustment B	Internal Adjustment	Adjusted Budget	Actual/Projected	Actual/Projected less Board Approved (Over/-Under) (D -A)	Actual/Projected less Adjusted Budget (Over/-Under) (D -C)	% (Over/- <mark>Under</mark>)	BOR Adjustment Date	BUDGET ADJUSTMENTS
·	,,											BOR Adjustment: (1) additional scope request includes renovation of the Men, Women, and Volleyball coaches' offices and
											12/2014	, suites and full redesign and renovation of the main west front entry lobby, gathering space, and former retail space; (2)
United Supermarkets Arena Renovation	Design Build	\$4,300,000	\$4,300,000	\$1,281,624		\$5,581,624	\$5,581,624	\$1,281,624		\$0 0%		s, expanded scope for the project includes renovation of the north and south event level corridors, along with interior finishes
											10/201	and graphic upgrades to the practice gym; and (3) expanded scope for the project covers the new branding graphic package
												and associated electrical and interior finishes for the west entry lobby. BOR Adjustment: budget increase covers the following expanded scope for the finish-out of a 1,686 SF lease space for Chick-
												fil-A in accordance with the terms of the lease: (1) additional professional fee for the design of the space: (2) interior finish-
Rawls College of Business Administration Addition	Construction Mgr @ Risk	\$15,000,000	\$15,000,000	\$874,782		\$15,874,782	\$15,874,782	\$874,782		\$0 0%	02/201	out of the space including surface materials, lighting, millwork, plumbing, cabinets, freezers, etc.; and (3) purchase and
												installation of Chick-fil-A proprietary FF&E items.
												BOR Adjustment: budget increase covers the following expanded scope: (1) the change from "approximately 200 new
Jones AT&T Stadium NEZ Building Renovation	Construction Mgr @ Risk	\$3,750,000	\$3,750,000	\$900,000		\$4,650,000	\$4,650,000	\$900,000		\$0 0%	12/201	premium seats" to approximately 56 new premium outdoor loge suites with seating for 224 spectators; (2) change from a
												catering/warming kitchen to a food prep club kitchen; (3) roof replacement; and (4) new air handling units.
												BOR Adjustment: expanded project scope entails renovation of the former Red Raider Locker Room retail store on the north
Jones AT&T Stadium Renovation - SE 1st Floor	Construction Mgr @ Risk	\$1,650,000	\$1,650,000	\$868,066		\$2,518,066	\$2,518,066	\$868,066		\$0 0%	08/201	end of the building's first floor. The 4,547 square feet space will be renovated to provide administrative and staff offices,
												conference rooms, and support spaces to house various members of the Athletic groups for Institutional Development, Red Raider Club, and Athletic Administration. Internal Adjustment: increase to add NE corner renovation.
												BOR Adjustment: (1) budget increase covers the following expanded scope for 20,480 GSF: (1) renovation of three spaces to
												create industrial labs with new lighting, refinished interior surfaces, door modifications and installation of one overhead
												coiling door, along with ceiling electrical power drops as required; (2) renovate room 109 to host the CadCam Computer Lab
												with a raised floor; (3) minor demolition required to create a conference room; (4) remaining existing offices to receive new
												finishes along with new ceiling and lighting; (5) two existing classrooms require replacement of the egress doors to meet
Petroleum Engineering Bldg Renovation Phase I	Construction Mgr @ Risk	\$5,000,000	\$5,000,000	\$4,859,000		\$9,859,000	\$9,859,000	\$4,859,000		\$0 0%		code; (6) existing tiered classroom #121 to receive new paint, ceiling and lighting; (7) existing student lounge to be finished
r car oreann Engineering Engriculturation i masser	Construction mg. Const	φο,σσο,σσο	φο,σοο,σοο	<i>ϕ .,ccs,ccc</i>		ψ5,005,000	43,033,000	ψ 1,000,000		φ	08/201	6 out to match student lounge on second floor; (8) existing restrooms to be made accessible and renovated; (9) various doors
												will be replaced; and (10) corridors to receive new finishes, ceilings, and lighting; and (11) distance education capabilities and
												equipment installation in several classrooms. (2) budget increase covers the expanded scope to include renovation of an
												additional 3,237 square feet in the building, and modification to a lab within the previously approved scope. The project will (1) renovate Rooms 118A and 118B for the Advanced Manufacturing Teaching Lab; (2) renovate Room 119 into a study
												room; and (3) convert Lab #111 from the previously approved dry lab to a wet lab function.
Museum Life Safety Upgr & Air Mgmt Replacement	Construction Mgr @ Risk	\$6,000,000	\$7,650,000			\$7,650,000	\$7,650,000	\$0		\$0 0%		Toom, and (5) content tab in 111 from the premously approved any has to a week as familiation.
Experimental Sciences Building II	Construction Mgr @ Risk	\$77,000,000	\$2,217,364	\$74,782,636		\$77,000,000	\$77,000,000	\$0		\$0 0%	08/201	BOR Adjustment: Full project funding
Talkington College of Visual & Performing Arts -	Construction Mgr @ Risk	\$24,700,000	\$23,000,000			\$23,000,000	\$23,000,000	\$n				
Maedgen Theatre Addition								ŢŪ		\$0 0%		
Jones AT&T Sports Performance Center	Construction Mgr @ Risk	\$45,000,000	\$2,160,330	\$45,839,670		\$48,000,000	\$48,000,000	\$0		\$0 0%	12/201	5 BOR Adjustment: Full project funding
New Honors Residence Hall	Design Build	\$30,000,000	\$29,900,000			\$29,900,000	\$29,900,000	\$0		\$0 0%		
Jones AT&T South End Zone Facility Dustin R. Womble Basketball Practice Facility	Construction Mgr @ Risk Construction Mgr @ Risk	\$80,000,000 \$23,500,000	\$650,000 \$750,000			\$650,000 \$750,000	\$650,000 \$750,000	\$0		\$0 0% \$0 0%		
Athletic Dining Facility	Construction Mgr @ Risk	\$23,500,000	\$750,000			\$750,000	\$750,000	\$0		\$0 0%		
Football Training Facility Renovation	Construction Mgr @ Risk	\$3,612,389	\$250,000			\$250,000	\$250,000	\$0		\$0 0%		
Football Training Facility Practice Fields		+ = , = = , = 0.5	\$1,500,000	\$1,028,513		\$2,528,513	\$2,528,513	\$1,028,513		\$0 0%	01/2018	BOR Adjustment: Threshold from minor to major project as construction bids exceeded the minor project, <\$2m, threshold.
Weeks Hall Renovation	Construction Mgr @ Risk	\$24,800,000	\$975,000			\$975,000	\$975,000	\$0		\$0 0%		
TOTAL - TTU		836,046,524	\$491,886,829	\$207,870,965	-\$5,884,032	\$693,873,762	\$674,317,625	\$6,436,460	-\$19,556	,137 -5%		

FACILITIES PLANNING AND CONSTRUCTION

Capital Project Budget Analysis Fiscal Year 2010-2018

				BUD	GET		COST	VARIANCE A	VARIANCE B		
					_			Actual/Projected less	Actual/Projected less	1	
				Board	Internal			Board Approved	Adjusted Budget	BOR	
		Original Budget	Board Approved	Adjustment	Adjustment	Adjusted Budget	Actual/Projected	(Over <mark>/-Under</mark>)	(Over/-Under)	Adjustment	BUDGET ADJUSTMENTS
Project Name	Contract Type	(Proposed MP1)	A	В	Aujustinent	C	D	(D -A)	(D -C) % (Over/-Under)	Date	
Т		· · · ·						, ,	, , , , , , , , , , , , , , , , , , ,		
<u></u>											
System Office Building	Construction Mgr @ Risk	\$27,500,000	\$27,500,000			\$27,500,000	\$27,500,000	\$0	\$0 0%		
<u>" </u>											
S											
TOTAL - System		27,500,000	\$27,500,000	\$0	\$0	\$27,500,000	\$27,500,000	\$0	\$0 0%		
			<u></u>								
								Actual/Projected less	Actual/Projected less	1	
				Board	Internal			Board Approved	Adjusted Budget	BOR	PUDGET ADMICTMENTS
		Original Budget	Board Approved	Adjustment	Adjustment	Adjusted Budget	Actual/Projected	(Over/-Under)	(Over/-Under)	Adjustment	BUDGET ADJUSTMENTS
Project Name	Contract Type	(Proposed MP1)	A	В		С	D	(D -A)	(D -C) % (Over/-Under)	Date	
F. Marie Hall SimLife Center	Construction Mgr @ Risk	\$6,500,000				\$6,500,000	\$6,350,659	-\$149,341	-\$149,341 -2%		
HSC 4C Cancer Research Labs	Construction Mgr @ Risk	\$3,200,000			\$313,338	7 7	\$3,504,108	\$304,108	-\$9,230 0%		Internal Adjustment: Addn funding to meet GMP.
Abilene School of Nursing		\$12,000,000				\$12,000,000	\$12,000,000	\$0	\$0 0%		
Abilene School of Pharmacy Lab Addition		\$3,000,000				\$3,000,000	\$3,000,000	\$0	\$0 0%		
Larry Combest Health & Wellness Expansion	Competitive Sealed Proposal	\$5,108,500				\$5,108,500	\$4,985,911	-\$122,589	-\$122,589 -2%		
S Abilene Public Health Facility	Competitive Sealed Proposal	\$14,250,000	\$15,000,000	Ć0 470 40E		\$15,000,000	\$15,000,000	\$0	\$0 0%	05/2046	DOD Adjustment Full project funding
Panhandle Clinical Simulation Center Permian Basin Academic Facility	Construction Mgr @ Risk Construction Mgr @ Risk	\$9,750,000 \$22,300,000	\$279,805 \$552,665	\$9,470,195 \$21,747,335		\$9,750,000 \$22,300,000	\$9,750,000 \$22,300,000	\$0	\$0 0% \$0 0%		BOR Adjustment: Full project funding. BOR Adjustment: Full project funding.
Permian basin Academic Facility	Construction lyigi @ Kisk	\$22,500,000	3332,003	321,747,333		\$22,500,000	\$22,300,000	Ş0	\$0 0%		
		400 T00 000	42.402.642	600.074.007		404 07F 000	404 27F 000	ÅE 475 000	40	1077016	BOR Adjustment: 10/2016, Full project funding. 10/2017, Scope increase to add 2,300 GSF expansion to the Fifth Floor of
Lubbock Ed, Rsrch & Technology + West Expan	nsion Construction Mgr @ Risk	\$83,700,000	\$2,403,613	\$88,971,387		\$91,375,000	\$91,375,000	\$5,475,000	\$0 0%	10/201/	the west expansion project, a 12,500 GSF Classroom/Academic Event Center, and reinstatement of other value
		21/2	40.40.000			40.40.000	42.42.222	40	40.000		engineering items (roofing system membrane,lobby ceiling.
School of Vet Medicine Feasibility Study		150 000 500	\$242,300	Ć420 400 047	¢242.220	\$242,300	\$242,300	\$0	\$0 0%		
TOTAL - HSC		159,808,500	\$48,286,883	\$120,188,917	\$313,338	\$168,789,138	\$168,507,978	\$5,507,178	-\$281,160 -1%	<u> </u>	
					057						
								VADIANGLA	VADIANCE D		
			1	BUD	GEI		COST	VARIANCE A Actual/Projected less	VARIANCE B Actual/Projected less	1	
				BOD						BOR	
		Original Budget	Board Approved		Internal	Adjusted Budget	Actual/Projected	Actual/Projected less	Actual/Projected less	BOR Adjustment	BUDGET ADJUSTMENTS
Project Name	Contract Type	Original Budget (Proposed MP1)	Board Approved	Board		Adjusted Budget		Actual/Projected less Board Approved	Actual/Projected less Adjusted Budget	Adiustasant	BUDGET ADJUSTMENTS
_		(Proposed MP1)	Α	Board Adjustment B	Internal	С	Actual/Projected	Actual/Projected less Board Approved (Over/-Under) (D -A)	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under)	Adjustment Date	
El Paso School of Nursing	Construction Mgr @ Risk	(Proposed MP1) \$14,500,000	A \$11,000,000	Board Adjustment B \$3,500,000	Internal	C \$14,500,000	Actual/Projected D \$13,572,256	Actual/Projected less Board Approved (Over/-Under)	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$927,744 -7%	Adjustment Date 02/2013	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF.
E El Paso School of Nursing P Medical Sciences Building II	Construction Mgr @ Risk Construction Mgr @ Risk	(Proposed MP1) \$14,500,000 \$84,400,000	\$11,000,000 \$2,412,064	Board Adjustment B	Internal	C \$14,500,000 \$84,400,000	Actual/Projected D \$13,572,256 \$84,400,000 1	Actual/Projected less Board Approved (Over/-Under) (D -A)	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under)	Adjustment Date 02/2013	
E El Paso School of Nursing P Medical Sciences Building II School of Dentistry Feasibility Study	Construction Mgr @ Risk	(Proposed MP1) \$14,500,000 \$84,400,000 \$74,000,000	A \$11,000,000 \$2,412,064 \$300,000	Board Adjustment B \$3,500,000 \$81,987,936	Internal Adjustment	C \$14,500,000 \$84,400,000 \$300,000	Actual/Projected D \$13,572,256 \$84,400,000 \$300,000	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0	Actual/Projected less	Adjustment	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF.
E El Paso School of Nursing P Medical Sciences Building II	Construction Mgr @ Risk Construction Mgr @ Risk	(Proposed MP1) \$14,500,000 \$84,400,000	A \$11,000,000 \$2,412,064 \$300,000	Board Adjustment B \$3,500,000 \$81,987,936	Internal	C \$14,500,000 \$84,400,000 \$300,000	Actual/Projected D \$13,572,256 \$84,400,000 1	Actual/Projected less Board Approved (Over/-Under) (D -A)	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$927,744 -7%	Adjustment	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF.
E El Paso School of Nursing P Medical Sciences Building II School of Dentistry Feasibility Study	Construction Mgr @ Risk Construction Mgr @ Risk	(Proposed MP1) \$14,500,000 \$84,400,000 \$74,000,000	A \$11,000,000 \$2,412,064 \$300,000	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936	Internal Adjustment \$0	C \$14,500,000 \$84,400,000 \$300,000	Actual/Projected D \$13,572,256 \$84,400,000 \$300,000 \$98,272,256	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$0 \$2,572,256	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$927,744 -7% \$0 0% \$0 0% -\$927,744 -2%	Adjustment	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF.
E El Paso School of Nursing P Medical Sciences Building II School of Dentistry Feasibility Study	Construction Mgr @ Risk Construction Mgr @ Risk	(Proposed MP1) \$14,500,000 \$84,400,000 \$74,000,000	A \$11,000,000 \$2,412,064 \$300,000	Board Adjustment B \$3,500,000 \$81,987,936	Internal Adjustment \$0	C \$14,500,000 \$84,400,000 \$300,000	Actual/Projected D \$13,572,256 \$84,400,000 \$300,000	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$0 \$2,572,256	Actual/Projected less	Adjustment	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF.
E El Paso School of Nursing P Medical Sciences Building II School of Dentistry Feasibility Study	Construction Mgr @ Risk Construction Mgr @ Risk	(Proposed MP1) \$14,500,000 \$84,400,000 \$74,000,000	A \$11,000,000 \$2,412,064 \$300,000	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936	Internal Adjustment \$0	C \$14,500,000 \$84,400,000 \$300,000	Actual/Projected D \$13,572,256 \$84,400,000 \$300,000 \$98,272,256	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$0 \$2,572,256 VARIANCE A Actual/Projected less	Actual/Projected less	Adjustment Date 02/2013 12/2016	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF.
E El Paso School of Nursing P Medical Sciences Building II School of Dentistry Feasibility Study	Construction Mgr @ Risk Construction Mgr @ Risk	(Proposed MP1) \$14,500,000 \$84,400,000 \$74,000,000 172,900,000	\$11,000,000 \$2,412,064 \$300,000 \$13,712,064	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUD	Internal Adjustment \$0 GET	\$14,500,000 \$84,400,000 \$300,000 \$99,200,000	Actual/Projected D \$13,572,256 \$84,400,000 \$300,000 \$98,272,256 COST	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved	Actual/Projected less	Adjustment Date 02/2013 12/2016 BOR	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF.
E El Paso School of Nursing Medical Sciences Building II School of Dentistry Feasibility Study TOTAL - El Paso	Construction Mgr @ Risk Construction Mgr @ Risk Construction Mgr @ Risk	(Proposed MP1) \$14,500,000 \$84,400,000 \$74,000,000 172,900,000 Original Budget	A \$11,000,000 \$2,412,064 \$300,000	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936	Internal Adjustment \$0	C \$14,500,000 \$84,400,000 \$300,000	Actual/Projected D \$13,572,256 \$84,400,000 \$300,000 \$98,272,256	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under)	Actual/Projected less	Adjustment Date 02/2013 12/2016 BOR Adjustment	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding
E El Paso School of Nursing Medical Sciences Building II School of Dentistry Feasibility Study TOTAL - El Paso Project Name	Construction Mgr @ Risk Construction Mgr @ Risk	(Proposed MP1) \$14,500,000 \$84,400,000 \$74,000,000 172,900,000 Original Budget (Proposed MP1)	\$11,000,000 \$2,412,064 \$300,000 \$13,712,064 Board Approved	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUD	Internal Adjustment \$0 GET	C \$14,500,000 \$84,400,000 \$300,000 \$99,200,000 Adjusted Budget C	Actual/Projected D \$13,572,256 \$84,400,000 \$300,000 \$98,272,256 COST Actual/Projected D	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A)	Actual/Projected less	Adjustment Date 02/2013 12/2016 BOR	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding
E El Paso School of Nursing Medical Sciences Building II School of Dentistry Feasibility Study TOTAL - El Paso Project Name Porter Henderson Library IT Commons Reno	Construction Mgr @ Risk Construction Mgr @ Risk Construction Mgr @ Risk	(Proposed MP1) \$14,500,000 \$84,400,000 \$74,000,000 172,900,000 Original Budget (Proposed MP1) \$4,380,000	\$11,000,000 \$2,412,064 \$300,000 \$13,712,064 Board Approved A \$4,380,000	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUD	Internal Adjustment \$0 GET	\$14,500,000 \$84,400,000 \$300,000 \$99,200,000 Adjusted Budget C \$4,380,000	Actual/Projected D \$13,572,256 \$84,400,000 \$300,000 \$98,272,256 COST Actual/Projected D \$3,870,681	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A) -\$509,319	Actual/Projected less Adjusted Budget (Over/-Under)	Adjustment Date 02/2013 12/2016 BOR Adjustment	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding
E El Paso School of Nursing P Medical Sciences Building II School of Dentistry Feasibility Study TOTAL - El Paso Project Name Porter Henderson Library IT Commons Reno Rec/Wellness/CHP Expansion	Construction Mgr @ Risk Construction Mgr @ Risk Construction Mgr @ Risk	(Proposed MP1) \$14,500,000 \$84,400,000 \$74,000,000 172,900,000 Original Budget (Proposed MP1) \$4,380,000 \$7,000,000	A \$11,000,000 \$2,412,064 \$300,000 \$13,712,064 Board Approved A \$4,380,000 \$7,000,000	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUD	Internal Adjustment \$0 GET Internal Adjustment	C \$14,500,000 \$84,400,000 \$300,000 \$99,200,000 Adjusted Budget C \$4,380,000 \$7,000,000	Actual/Projected D \$13,572,256 \$84,400,000 \$300,000 \$98,272,256 COST Actual/Projected D \$3,870,681 \$6,932,280	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A) -\$509,319 -\$67,720	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$927,744 -7% \$0 0% \$0 0% -\$927,744 -2% VARIANCE B Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$509,319 -13% -\$67,720 -1%	Adjustment Date 02/2013 12/2016 BOR Adjustment Date	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding BUDGET ADJUSTMENTS
E El Paso School of Nursing Medical Sciences Building II School of Dentistry Feasibility Study TOTAL - El Paso Project Name Porter Henderson Library IT Commons Reno Rec/Wellness/CHP Expansion Plaza Verde Res Hall	Construction Mgr @ Risk Construction Mgr @ Risk Construction Mgr @ Risk	(Proposed MP1) \$14,500,000 \$84,400,000 \$74,000,000 172,900,000 Original Budget (Proposed MP1) \$4,380,000	A \$11,000,000 \$2,412,064 \$300,000 \$13,712,064 Board Approved A \$4,380,000 \$7,000,000 \$35,000,000	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUD Board Adjustment B	Internal Adjustment \$0 GET	C \$14,500,000 \$84,400,000 \$300,000 \$99,200,000 Adjusted Budget C \$4,380,000 \$7,000,000	Actual/Projected D \$13,572,256 \$84,400,000 \$300,000 \$98,272,256 COST Actual/Projected D \$3,870,681	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A) -\$509,319	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$927,744 -7% \$0 0% \$0 0% -\$927,744 -2% VARIANCE B Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$509,319 -13% -\$67,720 -1% -\$1,299,135 -4%	Adjustment Date 02/2013 12/2016 BOR Adjustment Date	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding BUDGET ADJUSTMENTS Internal Adjustment: Reduction due to savings/audit findings
Project Name Porter Henderson Library IT Commons Reno Rec/Wellness/CHP Expansion Plaza Verde Res Hall Concho Hall	Construction Mgr @ Risk Construction Mgr @ Risk Construction Mgr @ Risk Contract Type	(Proposed MP1) \$14,500,000 \$84,400,000 \$74,000,000 172,900,000 Original Budget (Proposed MP1) \$4,380,000 \$7,000,000 \$35,000,000 N/A	A \$11,000,000 \$2,412,064 \$300,000 \$13,712,064 Board Approved A \$4,380,000 \$7,000,000 \$35,000,000 \$2,500,000	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUD	Internal Adjustment \$0 GET Internal Adjustment	C \$14,500,000 \$84,400,000 \$300,000 \$99,200,000 Adjusted Budget C \$4,380,000 \$7,000,000 \$32,000,000 \$0	Actual/Projected D \$13,572,256 \$84,400,000 \$300,000 \$98,272,256 COST Actual/Projected D \$3,870,681 \$6,932,280 \$30,700,865 \$0	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A) -\$509,319 -\$67,720	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$927,744 -7% \$0 0% \$0 0% -\$927,744 -2% VARIANCE B Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$509,319 -13% -\$67,720 -1% -\$1,299,135 -4% \$0 0%	Adjustment Date 02/2013 12/2016 BOR Adjustment Date	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding BUDGET ADJUSTMENTS
E El Paso School of Nursing Medical Sciences Building II School of Dentistry Feasibility Study TOTAL - El Paso Project Name Porter Henderson Library IT Commons Reno Rec/Wellness/CHP Expansion Plaza Verde Res Hall	Construction Mgr @ Risk Construction Mgr @ Risk Construction Mgr @ Risk	(Proposed MP1) \$14,500,000 \$84,400,000 \$74,000,000 172,900,000 Original Budget (Proposed MP1) \$4,380,000 \$7,000,000	A \$11,000,000 \$2,412,064 \$300,000 \$13,712,064 Board Approved A \$4,380,000 \$7,000,000 \$35,000,000	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUD Board Adjustment B	Internal Adjustment \$0 GET Internal Adjustment	C \$14,500,000 \$84,400,000 \$300,000 \$99,200,000 Adjusted Budget C \$4,380,000 \$7,000,000	Actual/Projected D \$13,572,256 \$84,400,000 \$300,000 \$98,272,256 COST Actual/Projected D \$3,870,681 \$6,932,280	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A) -\$509,319 -\$67,720	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$927,744 -7% \$0 0% \$0 0% -\$927,744 -2% VARIANCE B Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$509,319 -13% -\$67,720 -1% -\$1,299,135 -4%	Adjustment Date 02/2013 12/2016 BOR Adjustment Date	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding BUDGET ADJUSTMENTS BUDGET ADJUSTMENTS Internal Adjustment: Reduction due to savings/audit findings BOR Adjustment: Project cancelled. Internal Adjustment: Project cancelled
Project Name Porter Henderson Library IT Commons Reno Rec/Wellness/CHP Expansion Plaza Verde Res Hall Concho Hall	Construction Mgr @ Risk Construction Mgr @ Risk Construction Mgr @ Risk Contract Type	(Proposed MP1) \$14,500,000 \$84,400,000 \$74,000,000 172,900,000 Original Budget (Proposed MP1) \$4,380,000 \$7,000,000 \$35,000,000 N/A	A \$11,000,000 \$2,412,064 \$300,000 \$13,712,064 Board Approved A \$4,380,000 \$7,000,000 \$35,000,000 \$2,500,000	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUD Board Adjustment B	Internal Adjustment \$0 GET Internal Adjustment	C \$14,500,000 \$84,400,000 \$300,000 \$99,200,000 Adjusted Budget C \$4,380,000 \$7,000,000 \$32,000,000 \$0	Actual/Projected D \$13,572,256 \$84,400,000 \$300,000 \$98,272,256 COST Actual/Projected D \$3,870,681 \$6,932,280 \$30,700,865 \$0	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A) -\$509,319 -\$67,720	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$927,744 -7% \$0 0% \$0 0% -\$927,744 -2% VARIANCE B Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$509,319 -13% -\$67,720 -1% -\$1,299,135 -4% \$0 0%	Adjustment Date 02/2013 12/2016 BOR Adjustment Date 05/2013	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding BUDGET ADJUSTMENTS Internal Adjustment: Reduction due to savings/audit findings BOR Adjustment: Project cancelled. Internal Adjustment: Project cancelled BOR Adjustment: voy 2010, Expanu scope to cover mounications to the willow design, eminance ADA access, and provide
Project Name Porter Henderson Library IT Commons Reno Rec/Wellness/CHP Expansion Plaza Verde Res Hall Concho Hall	Construction Mgr @ Risk Construction Mgr @ Risk Construction Mgr @ Risk Contract Type	(Proposed MP1) \$14,500,000 \$84,400,000 \$74,000,000 172,900,000 Original Budget (Proposed MP1) \$4,380,000 \$7,000,000 \$35,000,000 N/A	A \$11,000,000 \$2,412,064 \$300,000 \$13,712,064 Board Approved A \$4,380,000 \$7,000,000 \$35,000,000 \$2,500,000 \$4,000,000	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUD Board Adjustment B	Internal Adjustment \$0 GET Internal Adjustment	C \$14,500,000 \$84,400,000 \$300,000 \$99,200,000 Adjusted Budget C \$4,380,000 \$7,000,000 \$32,000,000 \$0	Actual/Projected D \$13,572,256 \$84,400,000 \$300,000 \$98,272,256 COST Actual/Projected D \$3,870,681 \$6,932,280 \$30,700,865 \$0	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A) -\$509,319 -\$67,720	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$927,744 -7% \$0 0% \$0 0% -\$927,744 -2% VARIANCE B Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$509,319 -13% -\$67,720 -1% -\$1,299,135 -4% \$0 0%	Adjustment Date 02/2013 12/2016 BOR Adjustment Date 05/2013	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding BUDGET ADJUSTMENTS BUDGET ADJUSTMENTS Internal Adjustment: Reduction due to savings/audit findings BOR Adjustment: Project cancelled. Internal Adjustment: Project cancelled BOR Adjustment: Oo/ 2010, Expand scope to Cover Indumications to the window design, enhance ADA access, and provide additional elevator stops. 02/2017, Expand scope to provide full brick façade to roof, relocation of the building pad 4' to the
Project Name Porter Henderson Library IT Commons Reno Rec/Wellness/CHP Expansion Plaza Verde Res Hall Concho Hall Hunter Strain Eng Lab Addition	Construction Mgr @ Risk Construction Mgr @ Risk Construction Mgr @ Risk Contract Type Construction Mgr @ Risk	(Proposed MP1) \$14,500,000 \$84,400,000 \$74,000,000 172,900,000 Original Budget (Proposed MP1) \$4,380,000 \$7,000,000 \$35,000,000 N/A \$4,000,000	A \$11,000,000 \$2,412,064 \$300,000 \$13,712,064 Board Approved A \$4,380,000 \$7,000,000 \$35,000,000 \$2,500,000 \$4,000,000	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUD Board Adjustment B	Internal Adjustment \$0 GET Internal Adjustment	C \$14,500,000 \$84,400,000 \$300,000 \$99,200,000 Adjusted Budget C \$4,380,000 \$7,000,000 \$32,000,000 \$0 \$4,000,000	Actual/Projected D \$13,572,256 \$84,400,000 \$300,000 \$98,272,256 COST Actual/Projected D \$3,870,681 \$6,932,280 \$30,700,865 \$0 \$4,000,000	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A) -\$509,319 -\$67,720 -\$4,299,135 \$0 \$0	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$927,744 -7% \$0 0% \$0 0% -\$927,744 -2% VARIANCE B Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$509,319 -13% -\$67,720 -1% -\$1,299,135 -4% \$0 0% \$0 0%	BOR Adjustment Date 02/2013 12/2016 BOR Adjustment Date 05/2013 08/2016, 02/2017	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding BUDGET ADJUSTMENTS Internal Adjustment: Reduction due to savings/audit findings BOR Adjustment: Project cancelled. Internal Adjustment: Project cancelled BOR Adjustment: Project cancelled. Internal Adjustment: Project cancelled BOR Adjustment: Oo; 2010, Expans scope to cover mountcations to the window design, eminice ADA access, and provide additional elevator stops. 02/2017, Expand scope to provide full brick façade to roof, relocation of the building pad 4' to the west, three-story emergency stair structure for egress purposes, increased elevator size and capacity for emergency
Project Name Porter Henderson Library IT Commons Reno Rec/Wellness/CHP Expansion Plaza Verde Res Hall Concho Hall Hunter Strain Eng Lab Addition LeGrand Football Stadium Press Box	Construction Mgr @ Risk Construction Mgr @ Risk Construction Mgr @ Risk Contract Type Construction Mgr @ Risk Construction Mgr @ Risk	(Proposed MP1) \$14,500,000 \$84,400,000 \$74,000,000 172,900,000 Original Budget (Proposed MP1) \$4,380,000 \$7,000,000 \$35,000,000 N/A \$4,000,000	A \$11,000,000 \$2,412,064 \$300,000 \$13,712,064 Board Approved A \$4,380,000 \$7,000,000 \$35,000,000 \$2,500,000 \$4,000,000 \$3,000,000	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUD Board Adjustment B	Internal Adjustment \$0 GET Internal Adjustment	C \$14,500,000 \$84,400,000 \$300,000 \$99,200,000 Adjusted Budget C \$4,380,000 \$7,000,000 \$32,000,000 \$0 \$4,000,000 \$3,976,000	Actual/Projected D \$13,572,256 \$84,400,000 \$300,000 \$98,272,256 COST Actual/Projected D \$3,870,681 \$6,932,280 \$30,700,865 \$0 \$4,000,000 \$3,976,000	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A) -\$509,319 -\$67,720 -\$4,299,135 \$0 \$0	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$927,744 -7% \$0 0% \$0 0% -\$927,744 -2% VARIANCE B Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$509,319 -13% -\$67,720 -1% -\$1,299,135 -4% \$0 0% \$0 0%	BOR Adjustment Date 02/2013 12/2016 BOR Adjustment Date 05/2013 08/2016, 02/2017	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding BUDGET ADJUSTMENTS BUDGET ADJUSTMENTS Internal Adjustment: Reduction due to savings/audit findings BOR Adjustment: Project cancelled. Internal Adjustment: Project cancelled BOR Adjustment: Oo/ 2010, Expand scope to Cover Industrictions to the window design, enhance ADA access, and provide additional elevator stops. 02/2017, Expand scope to provide full brick façade to roof, relocation of the building pad 4' to the
Project Name Porter Henderson Library IT Commons Reno Rec/Wellness/CHP Expansion Plaza Verde Res Hall Concho Hall Hunter Strain Eng Lab Addition LeGrand Football Stadium Press Box Centennial Village Phase II	Construction Mgr @ Risk Construction Mgr @ Risk Construction Mgr @ Risk Contract Type Construction Mgr @ Risk Construction Mgr @ Risk Design Build	(Proposed MP1) \$14,500,000 \$84,400,000 \$74,000,000 172,900,000 Original Budget (Proposed MP1) \$4,380,000 \$7,000,000 \$35,000,000 \$4,000,000 \$34,000,000 \$12,700,000	## A ## \$11,000,000 ## \$2,412,064 ## \$300,000 ## \$300,000 ## \$35,000,000 ## \$3,000 ## \$3,000 ## \$3,000,000 ## \$3,000,000 ## \$3,000,000 ## \$3,0	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUD Board Adjustment B -\$2,500,000	Internal Adjustment \$0 GET Internal Adjustment	C \$14,500,000 \$84,400,000 \$300,000 \$99,200,000 Adjusted Budget C \$4,380,000 \$7,000,000 \$32,000,000 \$0 \$4,000,000 \$3,976,000	Actual/Projected D \$13,572,256 \$84,400,000 \$300,000 \$98,272,256 COST Actual/Projected D \$3,870,681 \$6,932,280 \$30,700,865 \$0 \$4,000,000 \$3,976,000 \$14,500,000	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A) -\$509,319 -\$67,720 -\$4,299,135 \$0 \$0	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$927,744 -7% \$0 0% \$0 0% -\$927,744 -2% VARIANCE B Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$509,319 -13% -\$67,720 -1% -\$1,299,135 -4% \$0 0% \$0 0% \$0 0%	Adjustment Date 02/2013 12/2016 BOR Adjustment Date 05/2013 08/2016, 02/2017	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding BUDGET ADJUSTMENTS BUDGET ADJUSTMENTS Internal Adjustment: Reduction due to savings/audit findings BOR Adjustment: Project cancelled. Internal Adjustment: Project cancelled BOR Adjustment: Do 2010, Expand scope to cover mounications to the window design, eminance ADA access, and provide additional elevator stops. 02/2017, Expand scope to provide full brick façade to roof, relocation of the building pad 4' to the west, three-story emergency stair structure for egress purposes, increased elevator size and capacity for emergency responders, and additional design professional costs for associated changes.
Project Name Porter Henderson Library IT Commons Reno Rec/Wellness/CHP Expansion Plaza Verde Res Hall Concho Hall Hunter Strain Eng Lab Addition LeGrand Football Stadium Press Box	Construction Mgr @ Risk Construction Mgr @ Risk Construction Mgr @ Risk Contract Type Construction Mgr @ Risk Construction Mgr @ Risk	(Proposed MP1) \$14,500,000 \$84,400,000 \$74,000,000 172,900,000 Original Budget (Proposed MP1) \$4,380,000 \$7,000,000 \$35,000,000 \$4,000,000 \$34,000,000 \$12,700,000 \$26,360,000	A \$11,000,000 \$2,412,064 \$300,000 \$13,712,064 Board Approved A \$4,380,000 \$7,000,000 \$35,000,000 \$2,500,000 \$4,000,000 \$3,000,000 \$14,500,000 \$797,195	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUD Board Adjustment B -\$2,500,000 \$976,000	Internal Adjustment \$0 GET Internal Adjustment -\$3,000,000	C \$14,500,000 \$84,400,000 \$300,000 \$99,200,000 Adjusted Budget C \$4,380,000 \$7,000,000 \$32,000,000 \$0 \$4,000,000 \$3,976,000 \$14,500,000 \$26,360,000	Actual/Projected D \$13,572,256 \$84,400,000 \$300,000 \$98,272,256 COST Actual/Projected D \$3,870,681 \$6,932,280 \$30,700,865 \$0 \$4,000,000 \$3,976,000 \$14,500,000 \$26,360,000	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A) -\$509,319 -\$67,720 -\$4,299,135 \$0 \$0 \$976,000	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$927,744 -7% \$0 0% \$0 0% \$0 0% -\$927,744 -2% VARIANCE B Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$509,319 -13% -\$67,720 -1% -\$1,299,135 -4% \$0 0	Adjustment Date 02/2013 12/2016 BOR Adjustment Date 05/2013 08/2016, 02/2017	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding BUDGET ADJUSTMENTS Internal Adjustment: Reduction due to savings/audit findings BOR Adjustment: Project cancelled. Internal Adjustment: Project cancelled BOR Adjustment: Project cancelled. Internal Adjustment: Diet cancelled BOR Adjustment: Oo; 2010, Expania scope to cover mountcations to the window design, emance ADA access, and provide additional elevator stops. 02/2017, Expania scope to provide full brick façade to roof, relocation of the building pad 4' to the west, three-story emergency stair structure for egress purposes, increased elevator size and capacity for emergency
Porter Henderson Library IT Commons Reno Rec/Wellness/CHP Expansion Plaza Verde Res Hall Concho Hall Hunter Strain Eng Lab Addition LeGrand Football Stadium Press Box Centennial Village Phase II	Construction Mgr @ Risk Construction Mgr @ Risk Construction Mgr @ Risk Contract Type Construction Mgr @ Risk Construction Mgr @ Risk Design Build	(Proposed MP1) \$14,500,000 \$84,400,000 \$74,000,000 172,900,000 Original Budget (Proposed MP1) \$4,380,000 \$7,000,000 \$35,000,000 \$4,000,000 \$34,000,000 \$12,700,000	A \$11,000,000 \$2,412,064 \$300,000 \$13,712,064 Board Approved A \$4,380,000 \$7,000,000 \$35,000,000 \$2,500,000 \$4,000,000 \$3,000,000 \$14,500,000 \$797,195	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUD Board Adjustment B -\$2,500,000 \$976,000	Internal Adjustment \$0 GET Internal Adjustment	C \$14,500,000 \$84,400,000 \$300,000 \$99,200,000 Adjusted Budget C \$4,380,000 \$7,000,000 \$32,000,000 \$0 \$4,000,000 \$3,976,000	Actual/Projected D \$13,572,256 \$84,400,000 \$300,000 \$98,272,256 COST Actual/Projected D \$3,870,681 \$6,932,280 \$30,700,865 \$0 \$4,000,000 \$3,976,000 \$14,500,000	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A) -\$509,319 -\$67,720 -\$4,299,135 \$0 \$0	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$927,744 -7% \$0 0% \$0 0% -\$927,744 -2% VARIANCE B Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$509,319 -13% -\$67,720 -1% -\$1,299,135 -4% \$0 0% \$0 0% \$0 0%	Adjustment Date 02/2013 12/2016 BOR Adjustment Date 05/2013 08/2016, 02/2017	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding BUDGET ADJUSTMENTS BUDGET ADJUSTMENTS Internal Adjustment: Reduction due to savings/audit findings BOR Adjustment: Project cancelled. Internal Adjustment: Project cancelled BOR Adjustment: Do 2010, Expand scope to cover mounications to the window design, eminance ADA access, and provide additional elevator stops. 02/2017, Expand scope to provide full brick façade to roof, relocation of the building pad 4' to the west, three-story emergency stair structure for egress purposes, increased elevator size and capacity for emergency responders, and additional design professional costs for associated changes.
Porter Henderson Library IT Commons Reno Rec/Wellness/CHP Expansion Plaza Verde Res Hall Concho Hall Hunter Strain Eng Lab Addition LeGrand Football Stadium Press Box Centennial Village Phase II	Construction Mgr @ Risk Construction Mgr @ Risk Construction Mgr @ Risk Contract Type Construction Mgr @ Risk Construction Mgr @ Risk Design Build	(Proposed MP1) \$14,500,000 \$84,400,000 \$74,000,000 172,900,000 Original Budget (Proposed MP1) \$4,380,000 \$7,000,000 \$35,000,000 \$4,000,000 \$34,000,000 \$12,700,000 \$26,360,000	A \$11,000,000 \$2,412,064 \$300,000 \$13,712,064 Board Approved A \$4,380,000 \$7,000,000 \$35,000,000 \$2,500,000 \$4,000,000 \$3,000,000 \$14,500,000 \$797,195	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUD Board Adjustment B -\$2,500,000 \$976,000	Internal Adjustment \$0 GET Internal Adjustment -\$3,000,000	C \$14,500,000 \$84,400,000 \$300,000 \$99,200,000 Adjusted Budget C \$4,380,000 \$7,000,000 \$32,000,000 \$0 \$4,000,000 \$3,976,000 \$14,500,000 \$26,360,000	Actual/Projected D \$13,572,256 \$84,400,000 \$300,000 \$98,272,256 COST Actual/Projected D \$3,870,681 \$6,932,280 \$30,700,865 \$0 \$4,000,000 \$3,976,000 \$14,500,000 \$26,360,000	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A) -\$509,319 -\$67,720 -\$4,299,135 \$0 \$0 \$976,000	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$927,744 -7% \$0 0% \$0 0% \$0 0% -\$927,744 -2% VARIANCE B Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$509,319 -13% -\$67,720 -1% -\$1,299,135 -4% \$0 0	Adjustment Date 02/2013 12/2016 BOR Adjustment Date 05/2013 08/2016, 02/2017	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding BUDGET ADJUSTMENTS BUDGET ADJUSTMENTS Internal Adjustment: Reduction due to savings/audit findings BOR Adjustment: Project cancelled. Internal Adjustment: Project cancelled BOR Adjustment: Do 2010, Expand scope to cover mounications to the window design, eminance ADA access, and provide additional elevator stops. 02/2017, Expand scope to provide full brick façade to roof, relocation of the building pad 4' to the west, three-story emergency stair structure for egress purposes, increased elevator size and capacity for emergency responders, and additional design professional costs for associated changes.
Project Name Porter Henderson Library IT Commons Reno Rec/Wellness/CHP Expansion Plaza Verde Res Hall Concho Hall Hunter Strain Eng Lab Addition LeGrand Football Stadium Press Box Centennial Village Phase II	Construction Mgr @ Risk Construction Mgr @ Risk Construction Mgr @ Risk Contract Type Construction Mgr @ Risk Construction Mgr @ Risk Design Build	(Proposed MP1) \$14,500,000 \$84,400,000 \$74,000,000 172,900,000 Original Budget (Proposed MP1) \$4,380,000 \$7,000,000 \$35,000,000 \$4,000,000 \$31,000,000 \$12,700,000 \$26,360,000 92,440,000	A \$11,000,000 \$2,412,064 \$300,000 \$13,712,064 Board Approved A \$4,380,000 \$7,000,000 \$35,000,000 \$2,500,000 \$4,000,000 \$3,000,000 \$14,500,000 \$797,195	Board Adjustment B \$3,500,000 \$81,987,936 \$85,487,936 BUD Board Adjustment B -\$2,500,000 \$976,000 \$25,562,805 \$24,038,805	Internal Adjustment \$0 GET Internal Adjustment -\$3,000,000	C \$14,500,000 \$84,400,000 \$300,000 \$99,200,000 Adjusted Budget C \$4,380,000 \$7,000,000 \$32,000,000 \$0 \$4,000,000 \$3,976,000 \$14,500,000 \$26,360,000 \$92,216,000	Actual/Projected D \$13,572,256 \$84,400,000 \$300,000 \$98,272,256 COST Actual/Projected D \$3,870,681 \$6,932,280 \$30,700,865 \$0 \$4,000,000 \$3,976,000 \$14,500,000 \$26,360,000	Actual/Projected less Board Approved (Over/-Under) (D -A) \$2,572,256 \$0 \$0 \$2,572,256 VARIANCE A Actual/Projected less Board Approved (Over/-Under) (D -A) -\$509,319 -\$67,720 -\$4,299,135 \$0 \$0 \$976,000	Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$927,744 -7% \$0 0% \$0 0% \$0 0% -\$927,744 -2% VARIANCE B Actual/Projected less Adjusted Budget (Over/-Under) (D -C) % (Over/-Under) -\$509,319 -13% -\$67,720 -1% -\$1,299,135 -4% \$0 0	Adjustment Date 02/2013 12/2016 BOR Adjustment Date 05/2013 08/2016, 02/2017	BOR Adjustment: Reapproval to construct an approximate 33,000 GSF facility - up from 25,000 GSF. BOR Adjustment: Full project funding BUDGET ADJUSTMENTS BUDGET ADJUSTMENTS Internal Adjustment: Reduction due to savings/audit findings BOR Adjustment: Project cancelled. Internal Adjustment: Project cancelled BOR Adjustment: Do 2010, Expand scope to cover mounications to the window design, eminance ADA access, and provide additional elevator stops. 02/2017, Expand scope to provide full brick façade to roof, relocation of the building pad 4' to the west, three-story emergency stair structure for egress purposes, increased elevator size and capacity for emergency responders, and additional design professional costs for associated changes.

Variance based on initial full project funding

Project Status:

In Construction

Complete - Project Closed/Project Under Warranty